

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT


RESIDENT ENGINEER'S SUMMARY REPORT
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

Contract #: 04-0120F4
 SAS Superstructure
 04-SF-80-13.2 / 13.9

Report No: DR-000069	Working Day Calendar: 253	Date: 23-Aug-2007
Fabricator: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island	Fabricator Shift Hour: to	
Location: Shanghai, China	RE Shift Hour: 08:30 to 17:00	
Weather:	Temperature: F/ F	
Material Description: SAS Tower		

Summary:

- ? ZPMC finished welding two face D skin plates for 77m mock-up.
- ? ZPMC started welding two face C skin plates for 77m mock-up.
- ? ZPMC worked 7a.m. to 7p.m. today.
- ? ZPMC proposed to work 24 hours tomorrow so ZPMC could finish welding a set of skin plates without stoppage. ABF only agreed to working 7:00a.m to 10:00p.m. schedule for tomorrow, Saturday, and Sunday.

Prepared By: Ku, Stanley	Sr. Bridge Engineer	23-Aug-2007
Reviewed By: Tom, Jason	Sup. Transportation Engineer	11-Sep-2007