

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002096**Date Inspected:** 05-Apr-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1730**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	Hu Wei Qing			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	OBG Floor Beams		

Summary of Items Observed:

CALTRANS Quality Assurance (QA) Inspector, Erik Prue was present for the fabrication scheduled for this project at the ZPMC facility in Shanghai, China for the San Francisco Oakland Bay Self Anchored Suspension Bridge.

Bay 7: QA Inspector Mr. Erik Prue observed ZPMC welder Sun Ling Ling performing a Critical Weld Repair (CWR) to weld joint FB 008-005-009 using the Shielded Metal Arc Welding (SMAW) process. The CWR procedure specified to be used is CWR040 utilizing the Flux Core Arc Welding (FCAW) process, Welding Procedure Specification (WPS) 345 FCAW-1. ZPMC QC Inspector let welder finish weld repair on weld joint 009. The weld repair location for weld 009 is 2710 mm from "Y" and 180 mm in length. An incident report was generated and sent to task leaders Mr. Craig Hager, Mr Robert Cuellar, and SMR Mr. Ady Velasco. The QC Inspector directed ZPMC welding personnel to change the welding process to the specified FCAW process listed on the CRW040 welding procedure for the remaining CWR repairs on FB 008-005.

Bay 7: QA Inspector randomly observed ZPMC qualified welder Mr. Wu Wanyong ID#050242 welding at the flange piece to floor beam for FB 018-001-125 thru 127. Mr. Wu was observed welding in the 1G (flat) position utilizing flux cored arc welding (FCAW) process with a 1.4mm diameter electrode, filler metal brand Supercored 71H, class E71T-1 semi automatic. QA Inspector observed the ZPMC QC Inspector Mr. Qi Xia Yong Zheng verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector also verified the preheat temperature to be a minimum of 54°C and measured the welding parameters to be 302 amps, 30.6 volts, a travel speed of 303 mm/min and a shielding gas flow of 23L/min. Welding parameters measured by QA Inspector appear to be in general compliance with the approved

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

WPS-B-T-2231-TC-U4b-F.

Bay 7- QA Inspector performed ultrasonic verification testing of 10% of the Floor Beam Sub Assembly Complete Joint Penetration (CJP) Corner joint at weld joint FB 025-002-127. QA Inspector also performed ultrasonic verification testing of 100% of the Floor Beam Sub Assembly CJP Butt joint FB 025-002-021, and T joint FB 018-001-148 (repair-1). The Ultrasonic Testing (UT) was performed to verify that 10% of the weld meets the requirements of the contract documents and AWS D1.5-2002. The weld and base metal were scanned utilizing a Krautkramer Branson USN 60 #01RN5T. QA Inspector performed a base metal lamination check using a 25mm diameter 2.25 MHz transducer and a shear wave scan using a 20mm x 15mm 2.25 MHz transducer on a 70 degree angle wedge from face A. For details please see the ultrasonic testing report TL-6027 dated April 05, 2008. QA Inspector found the welds inspected to be in compliance with AWS D1.5- 2002 Table 6.3 and the contract documents.



Summary of Conversations:

QA Inspector asked ZPMC QC Inspector why the SMAW process was being used on FB 008-005-009 critical weld repair (CWR) when the FCAW process is called out on the CWR040 procedure. QC Inspector informed QA Inspector that he believed the SMAW process was sufficient for the repair. QA Inspector explained that the FCAW welding process is specified and that is the welding process to be utilized. QC Inspector let the welding continue on for weld joint FB 008-005-009 to completion. QC Inspector then changed the welding process to FCAW for the remaining repairs on floor beam FB 008-005.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Patrick Lowry, 858 344-2712, who represents the Office of Structural Materials for your project.

Inspected By:	Prue,Erik	Quality Assurance Inspector
Reviewed By:	Hager,Craig	QA Reviewer
