

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002247**Date Inspected:** 07-May-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, OR

CWI Name:	Greg Roberts		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** Hinge K fuse overlay mockup**Summary of Items Observed:**

The Caltrans Quality Assurance Inspector (QA) was present as requested to observe an overlay procedure being performed at the Clackamas facility of Oregon Iron Works.

Mr. Greg Roberts was present to perform monitoring of the electro slag welding (ESW) being performed by welder, Craig Jacobsen on a mockup being performed as required by the Special Provisions and Request for Change (RFC) ABF-RFC-28R0.

The Base material was said to be ASTM A709 Gr 70W HPS heat number 108571 from Oregon Steel Mills. The Material was measured to be 32mm by the QA. The Electro used on the first layer was observed to be Soudotape 309L strip welding material. The flux used was EN760 (ES) AFB-2

The QA Inspector observed the Amps to be 1250 and the Volts to be 24.3. The travel speed was recorded at 275mm per minute.

The photos below show the process being observed.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

Mr. Roberts stated that this test would take approximately three days to perform the welding only.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Wright, Mark

Quality Assurance Inspector

Reviewed By: Mertz, Robert

QA Reviewer
