

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002693**Date Inspected:** 24-May-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1830**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** C. Kuan, M. Ashadi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation Saddles**Summary of Items Observed:**

The following report is based on METS observations at Japan Steel Works (JSW) in Muroran Japan. Current work: Casting, machining and nondestructive testing of Saddles.

Fabrication Building number 4

On this date the Caltrans Quality Assurance (QA) inspector, Joe Lanz arrived at JSW fabrication shop number 4 and observed the in process assembly fit-up operation of the structural steel plates for the West Deviation Saddle base W2E2. The JSW fitter personnel Kiyotaka Koanagi began assembly of the West Deviation Saddle base W2E2 by aligning the stem plate on the base plate, joint designation E2S-2L. The JSW welding personnel Yoshihiro Ohta, identified as number 08-2017 performed the in process tack welding utilizing the Shielded Metal Arc Welding (SMAW) process per the welding procedure specification (WPS) SJ-3011-1. After the stem plate was tack welded in place, Mr. Koanagi set rib number 11 plates in place on the base plate. The tack welding of the rib plate, joint designation E2Y-11L and E2Y-11V, was performed utilizing the Shielded Metal Arc Welding (SMAW) process per the welding procedure specification (WPS) SJ-3011-2 and SJ-3011-3. The welding was performed in the 2G (Horizontal) and 3G (Vertical) positions. The filler metal utilized was identified as 4.0mm and 4.8mm diameter, Class E9018-M-H4R, Brand name Hoballoy 9018-M. The welding parameters and heat control were monitored by Intertek Testing Services Quality Control (QC) inspector Mr. Chung-Fu Kuan at periodic intervals. The minimum preheat temperature of 160 degrees Celsius and maximum interpass temperature of 260 degrees Celsius was verified to meet the WPS requirements by Mr. Kuan and the QA inspector utilizing Tempilstik temperature indicators. This data was entered into the QC inspector's daily log, identifying the location on a weld map. The SMAW welding average amperage and voltage by clamp type meter and travel speed were

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

verified to be within the welding procedure specification parameter range of 245 amps to 270 amps, 22 volts to 25 volts and travel speed of 132 to 168 mm per minute for the 4.8mm electrode and 145 amps to 165 amps, 21 volts to 24 volts and travel speed of 72 to 97 mm per minute for the 4.0mm electrode by the QA inspector. The work was not completed on this date and appears to meet the minimum requirements of the welding procedure specification and contract documents.



Item	Weld Identification	Applicable WPS	CWI Name	Amperage	Voltage	TravelSpeed	Preheat Temp	Remarks
1	E2S-2L	SJ-3011-1	C Kuan	245	24	150mm/min	160 C	

Summary of Conversations:

There were general conversations with Japan Steel Works Ltd. representative Mr. Kunio Nagaya relative to the location of the welding and inspection personnel in the fabrication shop.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Venkatesh Iyer, (858) 967-6363, who represents the Office of Structural Materials for your project.

Inspected By:	Lanz,Joe	Quality Assurance Inspector
Reviewed By:	Brasel,Ron	QA Reviewer
