

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002723**Date Inspected:** 24-May-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 2330**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	NA	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes No N/A	
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes No N/A	
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes No N/A	
Approved Drawings:	Yes No N/A	Approved WPS:	Yes No N/A	
		Delayed / Cancelled:	Yes No N/A	
Bridge No:	34-0006	Component:	Caltrans OBG, Tower	

Summary of Items Observed:

Caltrans Quality Assurance (QA) Inspector, Ken Jobes, arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China, to randomly monitor welding and Quality Control (QC) functions. While on site, the QA Inspector observed and/or discovered the following:

The QA Inspector performed initial visual inspection on Deck Panel DP548-001, Weld Nos. 004 through 008. Areas appearing not to meet the requirements of the job specifications were marked with yellow marker indicating the type of discontinuity, i.e. incomplete fusion (IF), underfill (UF), undercut (UC), and overlap (OL); and the length of the discontinuity in millimeters. Results were recorded on Caltrans QA Visual Weld Inspection Report for the OBG Deck Panels. Caltrans QA Inspector Dave Kelsey visually inspected, marked and recorded the results on Weld Nos. 001 through 003.

Summary of Conversations:

As identified within the contents of this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Patrick Lowry, (858) 344-2712, who represents the Office of Structural Materials for your project.

Inspected By: Jobses, Kenneth

Quality Assurance Inspector

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Reviewed By: Cochran,Jim

QA Reviewer