

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000570**Date Inspected:** 02-Oct-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Bing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Mock Up/Verify Production Plate**Summary of Items Observed:**

Elevation 114:

The Quality Assurance (QA) Inspector was present at the time requested to randomly observe welding and associated operations for the fabrication of the Mock Up. The QA Inspector randomly observed ZPMC Non Destructive Testing (NDT) Technicians Zhou Dongyun and Cai Xin Xin, utilizing the Magnetic Particle Testing Method (MT) to examine 100% of the full length of excavations in Complete Joint Penetration (CJP) Welds, Weld Joint (WJ) number 3 outside and WJ number 8 inside, attaching longitudinal stiffeners piece marks MP1013 and MP1010 to Skin Plate E Upper, Sub-Assembly MUSC-MA109 prior to performing second time weld repairs. Mr. Zhou performed the MT examination of WJ number 3 while Mr. Cai performed the MT examination of WJ number 8. The QA Inspector also performed 100% MT verification examination of the same excavations. There appeared to be no indications.



Caltrans QA Inspector Charlie Franco randomly observed welding being performed for the fabrication of the Mock Up at elevation 114. The QA Inspector randomly observed ZPMC qualified welder Chang Chuancang utilizing the Flux Cored Arc Welding (FCAW) process to perform a weld repair on the inside of WJ number 2 attaching longitudinal stiffener piece mark mp1010 of Skin Plate E Lower, to SA MUSC-MA 108. Mr. Chang was utilizing ZPMC approved WPS WPS-345-FCAW-2G(2F)-Repair. The QA Inspector observed ZPMC CWI Xu Bing monitoring weld parameters and writing them in chalk on the steel table. The QA Inspector also performed random verification of the weld parameters and documented them as follows: welding amperage 316 amps, welding voltage 30.9 volts with a travel speed of 304 millimeters per minute. Weld parameters appeared to comply with the above approved ZPMC WPS.

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

The QA Inspector observed ZPMC welding personnel placing heating panels on each side of WJ number 8, which attaches longitudinal stiffener piece mark mp1004-2 to Skin Plate D Upper, SA MUSC-MA113. The heating panels were being placed prior to performing weld repair.

The QA Inspector was present at the time requested to verify tracability of steel production plate in the steel plate storage yard. The QA Inspector was accompanied by Jeff Evans of American Bridge/Fluor Enterprises, a JV, along with ZPMC Quality Representatives Li Xiu Yang and Wu Min. The QA Inspector verified an 18 millimeter (mm) thick ASTM A709M-345T2-X steel production plate with the Plate number 072008876102 and ID number NG070516G015, and a 22 mm thick ASTM A709M-345T2-X steel production plate with the Plate number 072037350101 and ID number of NG070727G160. Each steel production plate was stamped with the applicable Plate number and the Plate numbers along with the ID numbers were written in several locations on each plate with paint stick. The Plate numbers of both the 18 mm and 22 mm thick steel production plates, matched the Plate numbers on the applicable Material Test Reports. The attached photographs provide additional detail. The photographs were retaken on 10-03-2007 because the ones that were taken on 10-02-2007, were not good enough to print out legibly on this report.



## Summary of Conversations:

The QA Inspector asked ZPMC CWI Xu Bing why welding parameters were not being recorded during repair welding. Mr. Xu informed the QA Inspector that they didn't record them during repair welding, but they did monitor them.

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Franco,Charlie
----------------------	----------------

Quality Assurance Inspector
-----------------------------

---

<b>Reviewed By:</b>	Cochran,Jim
---------------------	-------------

QA Reviewer
-------------