

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004101**Date Inspected:** 29-Sep-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** Kuan Chung**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation Saddle**Summary of Items Observed:**

The following report is based on METS observations at Japan Steel Works (JSW) in Muroran Japan. Current work: Casting, machining and repair of Saddles.

Fabrication Shop # 4

On this date the Caltrans Quality Assurance (QA) inspector, Dong J, Shin arrived at JSW fabrication shop number 4 and observed the in process assembly fit-up operation of the structural steel plates to casting of the West Deviation Saddle base W2E1.

NDT

The QA inspector periodically observed The Nikko Inspection Services (NIS) QC/NDT technicians Mr. Yugo Osama and Mr. Atsusi seino perform magnetic particle (MT) testing of tower jacking saddle (T1-3) after rough machined. The MT was performed in accordance with ASTM standard E709, using the yoke method. The yoke utilized appeared to be model VM3, serial numbers 97049. The yoke dead lift was verified with a 4.65kg test plate. The magnetic field was verified with a field indicating gauge (pie gauge). Use with red dry powder. All calibrations appear to meet the minimum requirements of ASTM E709. The testing was evaluated in accordance with the contract special provisions.

The testing was not completed on this date.

NDT (FOUNDRY SHOP)

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

The QA inspector periodically observed The Nikko Inspection Services (NIS) QC/NDT technicians Mr. Kazuya Kobashi and Mr. Kumagai perform magnetic particle (MT) testing of West Deviation Saddle base W2E2 after PWHT and Tower Jacking Saddle T1-1. The MT was performed in accordance with ASTM standard E709, using the yoke method. The yoke utilized appeared to be model VM3, serial numbers 97049. The yoke dead lift was verified with a 4.65kg test plate. The magnetic field was verified with a field indicating gauge (pie gauge). Use red dry powder. All calibrations appear to meet the minimum requirements of ASTM E709. The testing was evaluated in accordance with the contract special provisions.

The testing was not completed on this date.

MECHANICAL TEST WITNESS

The QA inspector observed two Reduced Section Tensile tests for each test plate in accordance with AWS D1.5-2002 Section 5.18.1. and one all weld metal tensile test in accordance with AWS D1.5-2002 Section 5.18.4. The test machine Shimazu 1000kn model, serial number I22104400055. Calibration was verified to be due 05-15-2009. JSW QC personnel Mr. Naoya Takahashi verified the specimen dimensions and the testing was performed and results recorded as follows.

Test Plate SW-3-2, sample B1-1, 549MPa tensile, failure was in the base metal, sample B1-2, 543MPa tensile, failure was in the base metal and sample B2-1 (all weld metal), 549Mpa tensile.

The samples were found acceptable in accordance with paragraph 5.19.1. and 5.19.4

Caltrans witness lot number B85-041-08 was assigned to test plate SW-3-2 for tracking purposes.

The QA inspector observed four each Side Bend tests for test plates SW-3-2 accordance with AWS D1.5-2002 paragraph 5.18.3. JSW QC personnel Mr. Naoya Takahashi performed tests and recorded results as acceptable in accordance with paragraph 5.19.2.

The QA inspector observed five each Impact Test samples test temperature at -0°C. The results were 69 joules, five each Impact Test samples test temperature at -20°C. The results were 127 joules, five each Impact Test samples test temperature at -4°C. The results were 116 joules. The samples were found to be acceptable in accordance with paragraph 5.19.5.

Caltrans witness lot number B85-41-08 was assigned to test plate SW-3-2 for tracking purposes.

The QA inspector observed Three each Macro Etch tests for test plates for welding procedure specification WP11-2. JSW QC personnel Mr. Naoya Takahashi performed tests and recorded results as acceptable in accordance with paragraph 5.19.3.

The QA Inspector has reviewed Radiographic testing films, for SW-3-2. Result were acceptable in accordance AWS D1.5 (2002) Sec, 6.

Summary of Conversations:

No specific conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Venkatesh Iyer, (858) 967-6363, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Shin,DJ	Quality Assurance Inspector
----------------------	---------	-----------------------------

Reviewed By:	Lanz,Joe	QA Reviewer
---------------------	----------	-------------
