

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004483**Date Inspected:** 20-Oct-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** Pan Han**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower,Jacking and Deviation Saddle**Summary of Items Observed:**

The following report is based on METS observations at Japan Steel Works (JSW) in Muroran Japan. Current work: Casting, machining and repair of Saddles.

FABRICATION SHOP # 4

On this date the Caltrans Quality Assurance (QA) inspector, Dong J. Shin arrived at JSW fabrication shop number 4 and observed the in process assembly fit-up operation of the structural steel plates for the Tower Jacking Saddle base T1-2. The JSW fitter personnel Kiyotaka Koanagi began assembly of the Tower Jacking Saddle base T1-2 by aligning the stem plate to the rib plate, joint designation 2-14. The JSW welding personnel Y. Otha performed the in process tack welding utilizing the Shielded Metal Arc Welding (SMAW) process per the welding procedure specification (WPS) SJ-3011-1. The welding parameters and heat control were monitored by Intertek Testing Services Quality Control (QC) inspector Mr. Han at periodic intervals. The minimum preheat temperature of 160 degrees Celsius and maximum interpass temperature of 260 degrees Celsius was verified to meet the WPS requirements by Mr. Kuan and the QA inspector utilizing Tempilstik temperature indicators. This data was entered into the QC inspector's daily log, identifying the location on a weld map.

Mr. M. Kato and Mr. Mr. Kubota performed welding on W2-E1 fill pass weld on E1Y-4V and E1Y-12V rib plate to rib plate and rib plate to stem plate of W2E1 casting to steel structure. The fill pass welding (FCAW) process per the welding procedure specification (WPS) SJ-3011-5 and SJ 3011-6. The welding was performed in the 2G (Horizontal) position. The filler metal utilized was identified as 1.6mm diameter, Class E90T5-K2C H4, Brand name TM 95K2. The welding parameters and heat control were monitored by Intertek Testing Services Quality

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Control (QC) inspector Mr. Chung-Fu Kuan at periodic intervals. The minimum preheat temperature of 160 degrees Celsius and maximum interpass temperature of 260 degrees Celsius was verified to meet the WPS requirements by Mr. Han and the QA inspector utilizing Tempilstik temperature indicators. This data was entered into the QC inspector's daily log, identifying the location on a weld map. The SMAW welding average amperage and voltage by clamp type meter and travel speed were verified to be within the welding procedure specification parameter range of 325amps to 350 amps, 35 volts to 38 volts and travel speed of 255 to 310 mm per minute for the 1.6mm Wire. The work was not completed on this date and appears to meet the minimum requirements of the welding procedure specification and contract documents.

Summary of Conversations:

No specific conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Venkatesh Iyer, (858) 967-6363, who represents the Office of Structural Materials for your project.

Inspected By:	Shin,DJ	Quality Assurance Inspector
Reviewed By:	Lanz,Joe	QA Reviewer
