

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004611**Date Inspected:** 11-Nov-2008**Project Name:** SAS Superstructure**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Contractor:** Japan Steel Works**OSM Arrival Time:** 830**OSM Departure Time:** 1700**Location:** Muroan, Japan

<b>CWI Name:</b>	Chung-Fu Kuan		
<b>Inspected CWI report:</b>	Yes	No	N/A
<b>Electrode to specification:</b>	Yes	No	N/A
<b>Qualified Welders:</b>	Yes	No	N/A
<b>Approved Drawings:</b>	Yes	No	N/A

<b>CWI Present:</b>	Yes	No	
<b>Rod Oven in Use:</b>	Yes	No	N/A
<b>Weld Procedures Followed:</b>	Yes	No	N/A
<b>Verified Joint Fit-up:</b>	Yes	No	N/A
<b>Approved WPS:</b>	Yes	No	N/A
<b>Delayed / Cancelled:</b>	Yes	No	N/A
<b>Component:</b>	Tower, Jacking and Deviation Saddles		

**Bridge No:** 34-0006**Summary of Items Observed:**

The following report is based on METS observations at Japan Steel Works (JSW) in Muroan Japan. Current work: Casting, machining and nondestructive testing of Saddles.

## Fabrication Shop 4

## T1-1 Base

No work performed on this date.

## T1-2 Base

No work performed on this date.

## T1-3 Base

The QA inspector observed JSW welding personnel, Kiyotaka Koyanzgi, ID 08-5144 welding temporary lifting devices on rib plates in preparation for assembly of T1-3 Base. The Shielded Metal Arc Welding (SMAW) process was utilized.

## Foundry

## Casting W2-E2

The QA inspector observed the in process casting repair welding on West Deviation Saddle casting W2E2. The welding was performed to build up the thickness of the ribs in areas that were found to not meet the minimum

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

---

thickness as shown on the approved drawings. The repair locations and repair details for this casting were submitted as number 000712, revision 00. The JSW welding personnel Fujii Mitshunori, ID 06-8004 continued the repair welding of repair 2-1 as shown in section B-B. The JSW welding personnel Fujii Mitshunori, ID 06-8004 continued the repair welding of repair 2-1 as shown in section B-B. Kozuya Komai, ID 06-8002 continued the repair welding of repair 3-10 as shown in section I-I. Kabutomori Yoshio, ID 06-8002 continued the repair welding of repair 3-5 as shown in section G-G. The repairs were performed utilizing Shielded Metal Arc Welding (SMAW) per the welding procedure specification (WPS) SJ 3026-2. The welding parameters and heat control were monitored by JSW welding engineer Mr. Imai at periodic intervals. The minimum preheat temperature of 150° Celsius and maximum interpass temperature of 260° Celsius was verified to meet the WPS requirements by the QA inspector utilizing Tempilstik temperature indicators. The SMAW welding average amperage and voltage by clamp type meter and travel speed were verified to be within the welding procedure specification parameter range of 180 amps to 240 amps, 22 volts to 26 volts and travel speed of 115 to 280 mm per minute by the QA inspector. The work was not completed on this date and appears to meet the minimum requirements of the welding procedure specification and contract documents.

## Casting W2-W3

The QA inspector observed two JSW employees removing excess riser material from the exterior surface of the casting. The material was removed utilizing the Air-Carbon Arc method. Work was not completed on this date and appears to meet the minimum requirements of the contract documents.

## Casting T1-2

The QA inspector observed the Nikko Inspection Services QC/NDT technician Mr. Atsusi Seino perform straight beam ultrasonic testing of the casting trough areas. The casting was scanned utilizing a Krautkramer Branson USM-3S. The testing was performed with a 2 MHz 24mm round transducer. The testing was performed in accordance with the JSW procedure specification number SJ-2878 revision 2. The testing was not completed on this date and the work appears to meet the minimum requirements of the contract specifications.

The following digital photographs illustrate observations of the activities being performed.



---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---



## Summary of Conversations:

There were general conversations with Intertek Testing Services Certified Welding Inspector Mr. Chung-Fu Kuan relative to the location of the welding and inspection personnel in the fabrication shop number 4 and as noted above.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Venkatesh Iyer, (858) 967-6363, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Lanz,Joe	Quality Assurance Inspector
<b>Reviewed By:</b>	Brasel,Ron	QA Reviewer

---