

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004737**Date Inspected:** 21-Nov-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 830**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** Chung-Fu Kuan**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation Saddles**Summary of Items Observed:**

The following report is based on METS observations at Japan Steel Works (JSW) in Muroran Japan. Current work: Casting, machining and nondestructive testing of Saddles.

Fabrication Shop 4**T1-1 Base**

No work performed on this date.

T1-1 Casting

No work performed on this date.

T1-2 Base

The QA inspector observed the in process welding of the structural steel plates for the Tower Saddle Base T1-2. The JSW welding personnel Satoru Watanabe, ID 08-5159 continued the fill welding of joint 8Y-5V (2-3) in the flat position. Takatoshi Inoue, ID 08-5163 continued the fill welding of joint 8Y-12V (2-2) in the flat position. The welding was performed utilizing the gas shielded flux cored arc welding process per the welding procedure specification (WPS) SJ-3012-3. Intertek Testing Services Quality Control (QC) inspector Mr. Chung-Fu Kuan monitored the welding parameters and heat control at periodic intervals. The minimum preheat temperature of 110°Celsius and maximum interpass temperature of 260° Celsius were verified to meet the WPS requirements by Mr. Kuan and the QA inspector utilizing Tempilstik temperature indicators. This data was entered into the QC inspector's daily log, identifying the location on a weld map. The work was not completed on this date and

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

appears to meet the minimum requirements of the welding procedure specification and contract documents.

T1-3 Base

The QA inspector observed the in process assembly layout and fit-up operation of the structural steel plates for the Tower Saddle Base T1-3. The center rib plates were aligned on the base plate and to the stem plate. The JSW fitter personnel Kiyotaka Koanagi performed the layout in accordance with approved drawings. The JSW welding personnel Yoshihiro Ohta, ID 08-2017 performed the in process tack welding of joint 9Y-6V (3-2) in the vertical position. The welding was performed utilizing the Shielded Metal Arc Welding (SMAW) process per the welding procedure specification (WPS) SJ-3012-2. The welding parameters and heat control were monitored by Intertek Testing Services Quality Control (QC) inspector Mr. Chung-Fu Kuan at periodic intervals. The minimum preheat temperature of 110°Celsius was verified to meet the WPS requirements by Mr. Kuan and the QA inspector utilizing Tempilstik temperature indicators. This data was entered into the QC inspector's daily log, identifying the location on a weld map. The work was not completed on this date and appears to meet the minimum requirements of the welding procedure specification and contract documents.

W2-E2 Base

No work performed on this date.

W2-W1 Casting

No work performed on this date.

Foundry

W2-W3 Casting

Two JSW employees were observed grinding areas where excess material has been removed from the exterior surface of the casting W2-W3. The grinding was performed to smooth the surface of the casting where the Air-Carbon Arc method was utilized. Work was not completed on this date and appears to meet the minimum requirements of the contract documents.

T1-2 Casting

No work performed on this date.

T1-3 Casting

Two JSW employees were observed removing excess riser material from the exterior surface of the casting T1-3. The material was removed utilizing the Air-Carbon Arc method. Work was not completed on this date and appears to meet the minimum requirements of the contract documents.

East Saddle Casting

The East Saddle casting was removed from the mold and was placed in the foundry to cool.

The following digital photographs illustrate observations of the activities being performed.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

There were general conversations with Intertek Testing Services Certified Welding Inspector Mr. Chung-Fu Kuan relative to the location of the welding and inspection personnel in the fabrication shop number 4.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Venkatesh Iyer, (858) 967-6363, who represents the Office of Structural Materials for your project.

Inspected By:	Lanz,Joe	Quality Assurance Inspector
Reviewed By:	Brasel,Ron	QA Reviewer
