

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005163**Date Inspected:** 10-Jan-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 830**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** Chung Kuan**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation Saddles**Summary of Items Observed:**

Steel Structure Welding Shop:

T1-1 Tower Saddle Casting and Steel Structure joint welding: Caltrans Quality Assurance Inspector (QAI) representative observed three Japan Steel Works (JSW) welders perform Flux Cored Arc Welding (FCAW) process on rib plate welds 7S-5U-1, 7S-5U-2 and 7S-5U-3 of T1-1 tower. These three welds connect the casting and steel structure. The three welders started welding from after root pass to 70% weld metal complete. The filler metal used for FCAW is Hoballoy wire TM-55, 1.6 diameter made by Hobart Brothers, USA. The parameters used for FCAW welding of assemblies were conducted in accordance with Caltrans approved WPS #SJ-3011-6. The FCAW welding process and parameters have been monitored and recorded by CWI inspector Mr. Chung Kuan. Based on Caltrans QA observation, the FCAW welding operation appeared to be in general compliance with requirements of AWS D1.5 2002 and Caltrans contract documents.

Casting Shop:

No work scheduled.

**Summary of Conversations:**

As noted within the report.

**Comments**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510)385-5910, who represents the Office of Structural Materials for your project.

---

---

# WELDING INSPECTION REPORT

*( Continued Page 2 of 2 )*

---

---

<b>Inspected By:</b>	Pau, Wai	Quality Assurance Inspector
<b>Reviewed By:</b>	Lanz, Joe	QA Reviewer