

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005445**Date Inspected:** 13-Feb-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 830**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** Chung Kuan**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation saddles**Summary of Items Observed:**

Steel Structure Welding Shop:

W2W1 West Deviation Saddle Steel Structure: Caltrans QAI representative observed three welders perform Shielded Metal Arc Welding (SMAW) 4 layer root pass on rib plates 4-13, 4-14 and 4-15 of W2W1 west deviation saddle. The proper filler metal used for SMAW is Hoballoy 9018-M with 4mm diameter electrode made by Hobart Brothers, USA. The entire steel structure remains preheated to a temperature minimum of 110C degree during root pass welding. The root pass welding process and parameters have been monitored and recorded by CWI inspector Mr. Chung Kuan. Based on Caltrans QA observation, the SMAW root pass welding operation appeared to be in general compliance with requirements of AWS D1.5 2002 and Caltrans contract documents. The SMAW root pass welding surface also has been MT test after welding.

T1-2 Tower Saddle Casting: Caltrans QAI representative observed two welders perform SMAW buildup welding on two casting area surfaces. The buildup weld metal is for the temporary reinforcement supply structure. The buildup metal welding utilized the SMAW process and was conducted by welders in the uphill vertical position (3G). A 6mm high weld metal has been built up on surfaces. The proper filler metal used for SMAW is LB52A (E7016) with 5mm diameter electrode made by Kobe, Japan. The SMAW welding process and parameters have been uses Caltrans approved WPS # SJ-3012-5, also monitored and recorded by CWI inspector Mr. Chung Kuan. Based on Caltrans QA observation, the SMAW welding operation appeared to be in general compliance with requirements of AWS D1.5 2002 and Caltrans approved RFI documents.

Casting Shop:

W2W3 West Deviation Saddle Casting: Caltrans QAI observed two welders perform grinding process on the

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

excavation areas of exterior ribs 2U, 3U, 4U and 6U. The purpose of grinding is remove all the contaminants from the surface such as slags, scale and oxide film produced by the gouging before NDT is performed. Base on Caltrans observation, no discrepancies were noted.

Summary of Conversations:

As noted within the report above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Pau,Wai	Quality Assurance Inspector
Reviewed By:	Lanz,Joe	QA Reviewer
