

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007103**Date Inspected:** 06-Jun-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 730**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1630**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** Chung Fu Kuan**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking, and Deviation Saddles**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. Art Peterson was present during the times noted above for observations relative to the work being performed in Fabrication shop #4 at Japan Steel Works.

Fabrication Shop #4:

Weld Operation of Saddle: Tower Saddle Segment T1-2 (steel section being welded to steel section)

The QA Inspector observed the partial-joint penetration groove (cover pass and final pass) weld operation on the rib plate (steel section) to stem plate (steel section) of tower saddle T1-2. The QA Inspector observed Quality Control (QC) Inspector Mr. Chung Fu Kuan verify prior to and during the weld operation that the minimum preheat temperature of 110 degrees Celsius was maintained and the welding parameters of JSW welding personnel Mr. T. Ohkawa (03-3091) on weld joint no. 8S-2L were in compliance with WPS SJ-3012-2 per the FCAW-G process in the (1G) flat position using (1.6) mm diameter TM55 electrode on the cover pass and the SMAW process in the (1G) flat position using (4.0) mm diameter E9018 electrode on the final pass. The QA Inspector observed that the partial-joint penetration groove weld operation was completed by the end of the QA Inspectors' shift.

Post Weld Stress Relief Heat Treatment Operation on Saddle: Tower Saddle Segment T1-3 (cast section welded to steel section)

The QA Inspector observed that the intermediate post weld heat treatment operation was completed on tower saddle segment T1-3. The next operation for the tower saddle segment will be the blast cleaning operation.

Storage of Saddle: West Deviation Saddle Segment W2-E1 (cast section welded to steel section)

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

The QA Inspector observed that west deviation saddle segment W2-E1 is located in Fabrication Shop #4. On this date, the QA Inspector observed that no work was performed on west deviation saddle segment W2-E1.

Storage of Saddle: West Deviation Saddle Segment W2-E2 (cast section welded to steel section)

The QA Inspector observed that west deviation saddle segment W2-E2 is located in Fabrication Shop #4. On this date, the QA Inspector observed that no work was performed on west deviation saddle segment W2-E2.

NDT Operation on Saddle: West Deviation Saddle Segment W2-W1 (cast section welded to steel section)

The QA Inspector was informed by Quality Control (QC) Inspector Mr. Chung Fu Kuan that Nikko Inspection Services (NIS) NDT QC inspection personnel will perform the magnetic particle test (MPT) inspection on the rib (cast section) to rib plate (steel section) and stem (cast section) to stem plate (steel section) partial-joint penetration (PJP) groove welds in accordance with AWS D1.5-2002 on west deviation Saddle Segment W2-W1 during the week of June 8th 2009.

Buttering Weld Operation completed on Saddle: West Deviation Saddle Segment W2-W2 (cast section)

The QA Inspector observed that the weld surfacing (buttering operation / build-up of weld metal) on the interior of the trough on west deviation saddle segment W2-W2 (cast section) was completed. The next operation to be performed is the fit-up, tack-weld and fillet weld operation of the temporary attachments (stay plates) at specific locations on the interior of the trough for dimensional and distortion control during the weld operation of the fabricated built-up section to the cast section.

Weld Operation of Saddle: West Deviation Saddle Segment W2-W3 (steel section being welded to steel section)

The QA Inspector observed the partial-joint penetration groove tee-joint weld operation on the rib plate to stem plate of west deviation saddle W2-W3. The QA Inspector observed Quality Control (QC) Inspector Mr. Chung Fu Kuan verify prior to and during the weld operation that the minimum preheat temperature of 160 degrees Celsius was maintained and the welding parameters of JSW welding personnel Mr. H. Mitsumori (81-5438) on weld joint no. W3Y-15V- (fill pass) and Mr. R. Kito (08-5174) on weld joint no. W3Y-16V- (fill and cover passes) were in compliance with WPS SJ-3011-3 per the FCAW-G process in the (1G) flat position using (1.6) mm diameter TM95 electrode. The QA Inspector observed that the partial-joint penetration groove tee-joint weld operation was in process at the end of the QA Inspectors' shift.

Tack-Weld Operation of Bearing Blocks to Rocker Bearing Plate Assembly: East Saddle E2-W1

The QA Inspector observed that the tack-weld operation was completed on the bearing blocks- (piece mark no. 21-4) to the rocker bearing plate- (piece mark no. 21-1) of the rocker bearing plate assembly that will be anchored to the east saddle grillage for east saddle E2-W1. The tack weld operation was performed by JSW welding personnel Mr. T. Ohta (08-2017) using WPS SJ-3177-4 per the SMAW process in the (2F) horizontal position using (4.0) mm diameter LB52A electrode. On this date, the QA Inspector observed that no other work was performed on the rocker bearing plate assembly.

Unless otherwise noted, all observations reported on this date appeared to be in general compliance with the applicable contract documents.

Summary of Conversations:

No significant conversations were reported on this date.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 510 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Peterson, Art	Quality Assurance Inspector
Reviewed By:	Guest, Kittric	QA Reviewer
