

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 74.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007386**Date Inspected:** 19-Jun-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 730**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1800**Contractor:** Goodwin Steel, UK**Location:** Stoke on Trent, UK**CWI Name:****CWI Present:****Yes No****Inspected CWI report:** **Yes No N/A****Rod Oven in Use:** **Yes No N/A****Electrode to specification:** **Yes No N/A****Weld Procedures Followed:** **Yes No N/A****Qualified Welders:** **Yes No N/A****Verified Joint Fit-up:** **Yes No N/A****Approved Drawings:** **Yes No N/A****Approved WPS:** **Yes No N/A****Delayed / Cancelled:** **Yes No N/A****Bridge No:** 34-0006**Component:** Cable Band**Summary of Items Observed:**

The following report is based on METS observations at Goodwin Foundry in Stoke on Trent, England.

Magnetic Particle Testing

QA inspector observed , Goodwin Steel Castings NDT Level II technician Mr. Alan Banks perform Magnetic Particle testing (MT) of Cable Band casting GG29420-11, B3-1-M (initial). The MT was performed in accordance with ASTM standard E709 and Goodwin Steel Castings Magnetic Particle Procedure for Cable Band Castings MT06-09-02 revision 1, using the prod method with leach magnet contacts. Wet florescent magnetic particles were utilized. All relevant indications were marked by Mr. Banks. These indications were evaluated by Mr. Banks in accordance with ASTM E125 and Goodwin Steel Castings Magnetic Particle Procedure for Cable Band Castings, MT06-09-02 revision 1. Indications found to be rejectable in accordance with MT-06-09-02 were marked for excavation and reported. The testing was completed on this date and the Quality Assurance Inspector did concur with Mr. Bank's inspection results.

QA inspector observed , Goodwin Steel Castings NDT Level II technician Mr. Alan Banks perform Magnetic Particle testing (MT) of Cable Band castings GG29438-1, B10-1-M and GG29446-2, B14-CBT (final inspection after repair and post weld heat treatment). The MT was performed in accordance with ASTM standard E709 and Goodwin Steel Castings Magnetic Particle Procedure for Cable Band Castings MT06-09-02 revision 1, using the prod method with leach magnet contacts. Wet florescent magnetic particles were utilized. Relevant indications were marked by Mr. Banks. The testing was completed on this date and the Quality Assurance Inspector did concur with Mr. Bank's inspection results.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Repair

QA inspector witnessed repair welding of casting GG29431-1, B7-2-F as submitted in ABF-SUB-000366 Rev. 35. The welder was observed welding in the flat position utilizing approved welding procedure WPS04-0120F4B. Parameters were observed to be within the limits of the WPS.

Fettle

Two Goodwin employees were observed removing riser material from the exterior surface of one Type 1 cable band, casting GG29446. The material was removed utilizing an Oxygen Fuel Gas Torch method. Work was not completed on this date and appears to meet the minimum requirements of the contract documents.

Radiography

The QA inspector reviewed radiographic film of casting GG29435-1, B8-2-F with Goodwin Steel Castings NDT Level II technician Mr. Ian Pointon. The film quality and weld quality were reviewed for compliance with Goodwin Steel Castings Radiographic Inspection Procedure RT06-09-020 revision 1. Unacceptable levels of defects were observed at several locations.

Band D, views 3 to 4 and 4 to 5.

Indications were interpreted to be ASTM E446, Level 4 Gas.

Band E, view 8 to 9.

Indications were interpreted to be ASTM E280, Level 4 Gas.

Band F, views 1 to 2 and 3 to 4.

Indications were interpreted to be ASTM E446, Level 5 Gas.

View 4 to 5 was found to have a large excavation made prior to radiography and will require radiography after repair.

Band H, views 2 to 3, 3 to 4 and 4 to 5.

Indications were interpreted to be ASTM E446, Level 4 Gas.

Band J, view 4 to 5 was found to have a large excavation made prior to radiography and will require radiography after repair.

Band K, view 1 to 2.

Indications were interpreted to be ASTM E446, Level 4 Gas.

View 1 to 2 was found to have a large excavation made prior to radiography and will require radiography after repair.

The QA inspector concurred with Mr. Pointon's interpretation.

Mr. Pointon found the films for Band G view 7 to 8 to have unacceptable coverage and the film for Band C view 3 to 4 and Band H view 1 to 2 missing. Goodwin Steel Castings Quality Control Manager, Mr. Les Peake reported that these three radiographs would be reshot after repairs were completed.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

The QA inspector witnessed radiography performed by Goodwin Steel Castings. Mr. Scott Bennett performed radiography on casting GG29440-1, B10-2-M, a type 2 cable band. The casting was radiographed using a single wall exposure. The radiographs were performed using a 3.2mm effective focal spot size, 8MEV linear accelerator.

The source to film distance was maintained at 2,500mm. Number 40 to 100 hole type and Set 1C or 1D wire type image quality indicators were placed source side on each different thickness radiographed. AGFA type D4, D5 and D7 film of various sizes were used for single and composite views to cover the range of thicknesses.

Radiography of this casting was not completed on this date. Radiography of the main body outside the suspender grooves was performed by Applied Inspections.

Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Lanz,Joe	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
