

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007484**Date Inspected:** 01-Jul-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1300**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2130**Contractor:** Japan Steel Works**Location:** Muroran, Japan

<b>CWI Name:</b>	Pin-Tang Hsu		
<b>Inspected CWI report:</b>	Yes	No	N/A
<b>Electrode to specification:</b>	Yes	No	N/A
<b>Qualified Welders:</b>	Yes	No	N/A
<b>Approved Drawings:</b>	Yes	No	N/A

<b>CWI Present:</b>	Yes	No	
<b>Rod Oven in Use:</b>	Yes	No	N/A
<b>Weld Procedures Followed:</b>	Yes	No	N/A
<b>Verified Joint Fit-up:</b>	Yes	No	N/A
<b>Approved WPS:</b>	Yes	No	N/A
<b>Delayed / Cancelled:</b>	Yes	No	N/A
<b>Component:</b>	Tower, Jacking and Deviation Saddles		

**Bridge No:** 34-0006**Summary of Items Observed:**

On this date, 7/01/09, Caltrans OSM Quality Assurance Inspector (QAI) Mike Brcic was present during the times noted above for observations relative to the work being performed on cast sections in Foundry and associated built up plate sections in the Fabrication shop #4 at Japan Steel Works (JSW), Muroran, Japan.

**WEST DEVIATION SADDLES**

W2E3 - Assembled Deviation saddle has been located in Machine Shop 2 awaiting final machining.

W2W1 - Per Mr. H.Kon of JSW staff, this assembled saddle section is to begin MT inspection, in Fabrication Shop #4 by QC NIS personnel. This NDE Hold point follows Post Weld Heat Treat (PWHT) sequence.

W2W2 - QA Inspector observed four welders being monitored by QC (CWI's Chung Fu Kuan and Pin-Tang Hsu), M.Kato 08-5018, T.Watanabe 08-5169, M.Inoue 92-5683 (who was later relieved by M.Matuda 08-5151), J.Yaegashi 07-2941, welding joints W2Y-8U, W2Y-7U, W2Y-17U-1 and W2Y-17U-2 respectively. Their process and procedure was FCAW, weld wire 1.6mm TM95, and SJ3011-7. M.Kato 08-5018, began welding joint W2Y-6U (upon finishing W2Y-8U) until the end of this QA Inspector's shift.

**TOWER SADDLES**

T1-2 - Welder Y.Watanabe 73-3873 was actively welding repairs to CJP joints 8Y-5L-3 and -4 (but was later replaced by T.Sudo 03-3082), and Mr. Kobayashi 73-3873 was welding 8Y-5L-4 FCAW process with 1.6mm TM55 weld wire. Parameters were monitored on a random basis by QC CWI Mr. Chung Fu Kuan and later by

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

CWI Mr. Pin-Tang Hsu.

T1-3 - JSW personnel actively grinding base plate at areas identified for fit up of saddle plate portion. These actions take place in Fabrication Shop #4.

### EAST SADDLES

E2E1 - Cast section awaits JSW to commence the approved repair to major and minor excavations per ECS (as it sits in the Foundry). End Splay Cover plate fixture is in process of PWHT NDE by QC NIS personnel. UT being performed by M.Sato #81 and MT by R.Kumagai #132 of Nikko Inspection Services.

E2W1 - Casting has had weld repair reinforcements carbon arc'd followed by mechanical grinding and now awaits blast cleaning to prepare repairs for NDE, in Foundry.

West Jacking Saddle - Cast Section is being ground by hand held power grinders by one individual to further shape the texture left by Carbon Arc process in the Foundry.

Unless otherwise noted, all observations reported on this date appeared to be in general compliance with applicable contract documents.

### Summary of Conversations:

No significant conversations to report on this day.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 1(510)385-5910, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Brcic,Michael	Quality Assurance Inspector
<b>Reviewed By:</b>	Peterson,Art	QA Reviewer

---