

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 74.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-008630**Date Inspected:** 20-Aug-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Goodwin Steel, UK**Location:** Stoke-on-Trent, UK**CWI Name:****CWI Present:****Yes No****Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Cable Band**Summary of Items Observed:**

The following report is based on METS observations at Goodwin Steel Castings, Stoke-on-Trent, UK on this date.

No RT activity this date

No MT activity this date

The following tensile testing was performed by Goodwin Steel Castings Quality Control Technician, Mr. Martyn Hilditch. The testing was witnessed and completed today:

GG29421-15, Heat F7562 After PWHTYield Strength 466 N/mm²Ultimate Tensile Strength 650 N/mm²

Elongation 26 %

Reduction of area 51 %

GG29426-3, Heat C8001 InitialYield Strength 435 N/mm²Ultimate Tensile Strength 617 N/mm²

Elongation 26 %

Reduction of area 57 %

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

GG29421-18, Heat C8003 After PWHT

Yield Strength	413 N/mm ²
Ultimate Tensile Strength	612 N/mm ²
Elongation	30 %
Reduction of area	50 %

GG29420-10, Heat F7518 After PWHT

Yield Strength	350 N/mm ²
Ultimate Tensile Strength	567 N/mm ²
Elongation	31 %
Reduction of area	58 %

GG29420-16, Heat F7530 After PWHT

Yield Strength	410 N/mm ²
Ultimate Tensile Strength	624 N/mm ²
Elongation	27 %
Reduction of area	54 %

GG29420-13, Heat F7520 After PWHT

Yield Strength	412 N/mm ²
Ultimate Tensile Strength	669 N/mm ²
Elongation	26 %
Reduction of area	51 %

GG29421-16, Heat F7568 After PWHT

Yield Strength	427 N/mm ²
Ultimate Tensile Strength	632 N/mm ²
Elongation	30 %
Reduction of area	53 %

GG29433-2, Heat C8014 Initial

Yield Strength	445 N/mm ²
Ultimate Tensile Strength	626 N/mm ²
Elongation	24 %
Reduction of area	51 %

GG29420-7, Heat C7975 After PWHT

Yield Strength	370 N/mm ²
Ultimate Tensile Strength	602 N/mm ²
Elongation	26 %
Reduction of area	43 %

GG29451-2, Heat F7637 Initial

Yield Strength	396 N/mm ²
----------------	-----------------------

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Ultimate Tensile Strength	796 N/mm ²
Elongation	23 %
Reduction of area	37 %

GG29421-17, Heat C7998 After PWHT

Yield Strength	442 N/mm ²
Ultimate Tensile Strength	630 N/mm ²
Elongation	27 %
Reduction of area	53 %

QA inspector witnessed welding of a through wall excavation in casting B11-2-F(1), GG29443-1. The welder, Terry Knall, was observed welding in the flat and horizontal positions utilizing approved welding procedure WPS04-0120F4C. He was observed using 100 to 108 amps as shown on the calibrated ammeter on the welding power supply. Electrode being used was 3.2 mm WB E7018-1 batch no. 2071023. Parameters were observed to be within the limits of the WPS. The weld was not completed this date. The casting will be repositioned prior to completion of the weld to allow the remainder of this weld to be welded in the flat position.

The QA Inspector reviewed standards and specifications in preparation for inspection at Bodycote (heat treatment of cable band bolts) and Caparo (CTT Ductile), the test laboratory performing reduced section tensile testing of the cable band bolts.

The QA Inspector verified of Material On Hand (MOH) Dated 8/12/09 as submitted for invoice. Review concentrated on visual verification of the castings located at Goodwin Steel Castings (foundry) and review of Certificates of conformance for those castings located at Goodwin International (machine shop). A form TL-6049 was completed.

Item	Description	WBS	Dwg No.	Status
1	Cable Band Casting B11-2-F(1) Weld repair in progress			



Summary of Conversations:

Chris Ryder, Quality Representative, Goodwin International reports that the baskets to be used by the Bodycote are not large enough to process 45 bolts. The baskets will only hold 44 bolts. He reported that the baskets are being modified to hold 45 bolts as planned. This has caused a delay in processing the first batch of bolts. The visit to

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Bodycote is rescheduled for tomorrow Friday 21 August, 2009.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Riegler,Randy
----------------------	---------------

Quality Assurance Inspector

Reviewed By:	Lanz,Joe
---------------------	----------

QA Reviewer
