

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1x.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012664**Date Inspected:** 17-Mar-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	Bonifacio Daquinag and William K. Williams			CWIs Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	Orthotropic Box Girder		

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project. The following observations were noted;

1. OBG Lift 2W repair per American Bridge Fluor/Joint Venture (ABF/JV) Welding Repair Report WRR-201002-

001 Revision 0/ABF/JV NCR-004

2. OBG Lift 2W repair per American Bridge Fluor/Joint Venture (ABF/JV) NCR-002

1) The Quality Assurance Inspector (QAI) arrived at the ABF facilities at Pier 7 to observe repairs of components on OBG L2W. The QAI observed ABF personnel repairing a damaged section of the OBG Lift 2W Line W3. The QAI noted that the original plate has been cut out and the replacement plate being spliced into longitudinal connection plate, line W3, panel point 13. Upon arrival at job site, welder John Rosas with Identification number 1480 was noted flush grinding the horizontal and vertical butt joints. According to the Quality Control (QC) Inspector Bonifacio Daquinag Jr., the welding of the repair was completed yesterday but was not able to do the flush grinding. After flush grinding the weld reinforcement, Quality Assurance Inspector (QAI) had noted the Quality Control (QC) Inspector Bonifacio Daquinag Jr. measuring the underfill on the weld joints. The QC had noted some few spots that were below the base metal surface so he instructed welder John Rosas to weld those areas. The QAI was informed that shielded metal arc welding (SMAW) with 3/32" E7018 electrodes will be used with Welding Procedure Specification (WPS) ABF-WPS-D15-1010 for the complete joint penetration (CJP) splice welds. The QAI made random observations of welding parameters and preheat temperature which were noted as

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

100 DC amps and a base metal temperature of 119°F. The QAI noted that the work in progress appeared to be generally conforming to the contract and repair specifications.

When all the underfills were welded, two ABF/JV welders, John Rosas and Al Mc Daniels were noted flush grinding the weld joints. After completing the flush grinding, QAI noted QC Inspector Bonifacio Daquinag Jr. performing visual inspection on the completely welded and flush ground weld joints. The QC inspector informed QAI that the weld repair was generally acceptable except that the bottom rat hole needs more grinding and some weld touch up on toe of the existing fillet weld due to excess grinding.

In spite of the outstanding rat hole to be ground and weld touch up on toe of existing weld, QC Inspector informed QAI that he will perform Magnetic Particle Testing (MT) and fix the rat hole and weld touch up later. The QC inspector was noted using a Parker Contour Electromagnetic Yoke. After completing the MT and found the weld repair acceptable, QC Inspector William Norris was noted performing Ultrasonic Testing (UT) on the CJP weld joints. During QC's UT, it was noted that he made a lot of markings on the base metal and informed QAI that those are defect/indications.

3. OBG Lift 2W repair per American Bridge Fluor/Joint Venture (ABF/JV) NCR-002. A clip plate welded on top of WT stiffener of bottom plate D of 2W OBG and bolted (2 pcs.) to the shear diaphragm plate was erroneously cut by one of the ABF/JV personnel thinking that it was a temporary attachment. Due to this mistake, ABF/JV has written an internal Non-Conformance Report ABF NCR-002. The ABF recommendation was to put back the plate using the same method as when it was initially welded.

QAI had noted ABF/JV welder Al Mc Daniels (I.D. 2690) performed the horizontal (2F) fillet welding of the above mentioned plate. The welder was using shielded metal arc welding (SMAW) with 1/8" E7018 H4R electrode implementing Welding Procedure Specification (WPS) ABF-D15-F1200. During welding, the welder was noted preheating the plates prior welding and ABF QC William Norris was also noted monitoring the welding parameters. The clip plate was welded both sides and the completed weld appeared to be generally conforming to the contract specifications.

At Lift 2W longitudinal diaphragm line 3, CJP repair, welder John Rosas is seen preheating the plate prior welding the low spots/weld underfill. ABF QC Bonifacio Daquinag is also seen monitoring the preheat temperature.




ABF/JV welder John Rosas flush grinding the weld reinforcement of the completed CJP splice joint repair at Lift 2W longitudinal diaphragm line 3, panel point 13.



WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

As stated above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Mohammad Fatemi (916) 227-5298, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer