

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-013488**Date Inspected:** 29-Apr-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1100**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girders**Summary of Items Observed:**

At the start of the shift the Quality Assurance Inspector (QAI) traveled to the project site and observed the following work performed by American Bridge/Fluor Enterprises (AB/F) personnel at the locations noted below:

A). Field Splice W1/W2

B). Field Splice E3/E4

A) Field Splice W1/W2

The QAI also observed the continued Shielded Metal Arc Welding (SMAW) of the bottom plate longitudinal stiffener field splices identified as Weld Number (WN): 1W-W2-D-S5. The welding was performed by the welding personnel James Zhen ID-6001 utilizing the Welding Procedure Specification (WPS)

ABF-WPS-D15-1010 Rev. 0 for the Complete Joint Penetration welding of the double-v-groove joint identified as per the AWS joint designation B-U3b. The WPS was also used by the AB/F Quality Control (QC) Inspector Bernie Docena as a reference to monitor and verify the Direct Current Electrode Positive (DCEP) welding parameters during the Complete Joint Penetration (CJP) groove welding. Later in the shift the QAI observed the QC inspector verifying the welding parameters and were noted as 122 amps. The QC inspector also monitored the surface temperatures during the field welding and the following was observed and noted by the QAI: the minimum preheat temperature of 60 degrees Celsius and the maximum interpass temperature of 230 degrees Celsius.

The QAI also observed the Shielded Metal Arc Welding (SMAW) of the bottom plate longitudinal stiffener field

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

splices identified as Weld Number (WN): 1W-W2-D-S11. The welding was performed by the welding personnel Chun Fai Tsui ID-3426 utilizing the Welding Procedure Specification (WPS) ABF-WPS-D15-1010 Rev. 0 for the CJP welding of the double-v-groove joint identified as per the AWS joint designation B-U3b. The WPS was also used by the QC Inspector as a reference to monitor and verify the Direct Current Electrode Positive (DCEP) welding parameters. Later in the shift the QAI observed the QC inspector monitoring the welding and verifying the welding parameters and were noted as 117 amps. The QC inspector also monitored the surface temperatures during the field welding and the following was observed and noted by the QAI: the minimum preheat temperature of 20 degrees Celsius and the maximum interpass temperature of 230 degrees Celsius.

B) Field Splice E3/E4

At approximately 1515 the QAI observed a linear indication was noted by the QC inspector Bonifacio Daquinag utilizing the Magnetic Particle Testing (MPT). The indication was discovered when performing the testing of the excavation of a UT reject on the edge plate "B" field splice. The QAI notified QC Supervisor Leonard Cross of this issue and at the conclusion of the review Mr. Cross contacted Welding Quality Control Manager (WQCM) Jim Bowers. Mr. Bowers instructed Mr. Cross to proceed with the excavation at this time. The welder, Jordan Hazelaar performed the excavation and QC inspector Mr. Daquinag performed the visual inspection and testing. The excavation and MPT was completed during this shift and no rejectable indications were noted by the QC inspector. The repair welding is pending the submittal and approval of the Welding Repair Request.


QA Observation and Verification Summary

The QA inspector observed the QC activities and the welding of the field splices utilizing the WPS as noted above, which appeared to be posted at the weld station. The welding parameters and surface temperatures were verified by the QC inspector's and utilizing a Fluke 337 clamp meter for the electrical welding parameters and a Fluke 63 IR Thermometer for verifying the preheat and interpass temperatures. The ESAB consumables utilized for the SMAW process appeared to comply with the AWS Specification and AWS Classification. The QC inspection, testing and welding performed on this shift was not completed appeared to be in general compliance with the contract documents. At random intervals, the QAI verified the QC inspection, testing, welding parameters and the surface temperatures utilizing various inspection equipment and gages which included a Fluke 337 Clamp Meter and Tempilstik Temperature indicators.

The digital photographs on page 3 of this report illustrate the work observed during this scheduled shift.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

There were no pertinent conversations discussed in regards to the project except as noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916) 813-3677, who represents the Office of Structural Materials for your project.

Inspected By:	Reyes,Danny	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
