

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015497**Date Inspected:** 06-Jul-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 600**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	Bernard Docena, Steve McConnell			CWI Present by:	Yes	No
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No N/A
				Delayed / Cancelled:	Yes	No N/A
Bridge No:	34-0006			Component:	SAS OBG	

Summary of Items Observed:

The Quality Assurance (QA) Inspector, Rick Bettencourt was on site at the job site between the times noted above. The QA Inspector was on site to randomly observe the in process welding and inspection of the weld joints identified 4E/5E-C, 4W/5W, 3E/4E, and the following observations were made:

4E/5E-C

The QA Inspector randomly observed the ABF welder Song Tao Hunag had previously started the induction heating blankets on the inside of OBG to ensure the minimum required preheat of 150°F was achieved prior to welding. The QA Inspector randomly verified utilizing a 150°F temperature indicating marker and noted the minimum required preheat had been achieved. The QA Inspector observed the ABF welder to be utilizing the semi automated flux cored arc welding (FCAW) for the above identified weld joint. The QA Inspector randomly observed the Smith Emery (SE) QC Inspector identified as Bernard Docena set the FCAW machine to the parameters of the approved WPS identified as ABF-WPS-D1.5-3042A The QA Inspector randomly observed the FCAW parameters were 251 Amps, 23.6 Volts and a travel speed of 290mm/min. The QA Inspector randomly observed the ABF welder identified above continue the FCAW cover passes on approximately 4000mm of weld segment C1 in the am. The QA Inspector noted the weld segment C1 was completed on this date. The QA Inspector noted the remainder of the QA Inspectors shift, the ABF welders were moving and setting up to perform welding at weld segment C2.

4W/5W-D

Upon the arrival of the QA Inspector, the ABF welders James Zhen and Xiao Jian Wan were setting up to complete the above identified weld joint. The QA Inspector noted the above identified weld joint was previously

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

welded with submerged arc welding, except for approximately 1 meter on the ends where the SAW machine cannot reach. The QA Inspector noted the welds were previously started on Friday 7/2/10 and approximately 50% complete upon the arrival of the QA Inspector in the AM. The QA Inspector randomly observed the ABF welder James Zhen utilizing shielded metal arc welding (SMAW) with 1/8" electrode and 127 Amps. The QA Inspector randomly observed the ABF welder Xiao Jian Wan was performing flux cored arc welding (FCAW) in weld segment A1 with 247 Amps, 23.5 Volts and a travel speed of 280mm/min. The QA Inspector randomly observed the FCAW parameters to be in general compliance with the contract requirements. The QA Inspector noted the welding was in process at the end of the QA Inspectors shift on the job site.

3E/4E-D

Upon the arrival of the QA Inspector it was noted the ABF welder Fred Kaddu was on site to perform excavations and weld repairs from previously rejected and indicated weld defects. The QA Inspector randomly observed the SE QC Inspector Jesse Cayabyab was present at the time of the excavations. The QA Inspector randomly observed the ABF welder Fred Kaddu begin excavating the ultrasonic testing (UT) reject. The QA Inspector randomly observed the QC Inspector performed magnetic particle testing of the excavated area. The QA Inspector noted no relevant indications were located at the time of the testing. The QA Inspector noted the Y dimension of the excavation was Y=0mm-205mm. The QA Inspector noted the dimensions of the excavations were 205mm X 20mm X 10mm deep (pictured below). The QA Inspector randomly observed the ABF welder begin welding the shielded metal arc welding (SMAW) repair of the excavation identified above. The QA Inspector randomly observed the ABF welder utilizing 1/8" E7018 Low Hydrogen electrodes with 128 Amps. The QA Inspector noted the SMAW parameters appeared to be in general compliance with ABF-WPS-D1.5-1000-Repair. The QA Inspector noted the above identified weld joint has 13 total weld repairs.



Summary of Conversations:

No pertinent conversation noted.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916)-813-3677, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By: Bettencourt,Rick

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer