

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015562**Date Inspected:** 09-Jul-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	Bonifacio Daquinag, Mike Johnson, CWI Present			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	SAS OBG		

Summary of Items Observed:

The Quality Assurance (QA) Inspector, Rick Bettencourt was on site at the job site between the times noted above. The QA Inspector was on site to randomly observe the in process welding and inspection of the weld joints identified 5W/6W, and the following observations were made:

5W/6W-A**A5**

Upon the arrival of the QA Inspector in the am it was observed the above identified weld joint was fit up with the approved temporary attachments or fit up gear in place. The QA Inspector randomly observed the weld segment A5 was 90% tack welded with the flux cored arc welding (FCAW) process. The QA Inspector randomly observed the ABF welder identified as James Zhen was performing FCAW upon the arrival of the QA Inspector. The QA Inspector randomly observed the ABF welder was preheating the material with a rose bud torch to the minimum required per the approved WPS. The QA Inspector randomly observed the FCAW-G parameters and they were 230 Amps, 22 volts and a travel speed of 250mm/min. The QA Inspector noted the last 400mm of the weld segment A5 appeared to have been welded to completion in an attempt to alleviate any possible cracking at the ends of the weld joint. The QA Inspector noted no weld tabs or runoff tabs were installed for use on the above identified weld joint (see summary of conversation).


A1

The QA Inspector randomly observed the ABF welder identified as Hua Qiang Hwang was performing FCAW upon the arrival of the QA Inspector. The QA Inspector randomly observed the ABF welder was preheating the material with a rose bud torch to the minimum required per the approved WPS. The QA Inspector randomly

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

observed the FCAW-G parameters and they were 245 Amps, 21 volts and a travel speed of 250mm/min. The QA Inspector noted the first 400mm of the weld segment A1 appeared to have been welded to completion in an attempt to alleviate any possible cracking at the ends of the weld joint. The QA Inspector noted at the commencement of the tack welding no planar misalignment was noted. Upon the arrival of the QA Inspector, it was observed the first 80mm of the weld segment A1 had unacceptable planar misalignment of approximately 8mm. The QA Inspector noted the temperature of the steel was 65°F at the time of the inspection. The QA Inspector noted the 8mm of planar misalignment was welded to completion upon the arrival of the QA Inspector. The QA Inspector randomly observed and noted the above identified welders spend the remainder of the QA Inspectors shift performing the FCAW/SMAW tack welding.



Summary of Conversations:

The ABF Welding Superintendent Dan Ieraci informed the QA Inspector no runoff tabs or weld tabs were installed due to the previous cracking issues that have occurred at the run off tabs. Mr. Ieraci went on to inform the QA Inspector, he believes performing the FCAW tack weld is the best way to perform that particular welding. Mr. Ieraci elaborated and said the weld segments A1 and A5 will be tack welded with FCAW and the remainder of the weld joint between will be welded utilizing the SMAW process. Mr. Ieraci informed the QA Inspector the FCAW tack welds will be some what of an experiment to determine which tack welding process works the best.

The QA Inspector Danny Reyes informed the QA Inspector that the contract was ready to perform joint inspection to determine the extent of the planar misalignment of the two top deck plate members of 5W/6W-A. (The QA Inspector Rick Bettencourt noted all of the other previous weld joints were inspected for planar misalignment after the full length tack welding had taken place and the two top deck plates were joined by welding). Mr. Reyes informed the QA Inspector he was informed by the SE QC Lead Inspector Leonard Cross, the planar misalignment inspection will now be performed prior to any welding being performed.

The QA Inspector informed the QA Task Lead Bill Levell of the above described issue, Mr. Levell informed the Project Manager Patrick Lowry of the planar misalignment inspection. Mr. Levell later informed the QA Inspector, Mr. Lowry was aware the planar misalignment map would be generated and dimensions taken prior to any weld metal being deposited. Mr. Lowry expressed the need to perform additional dimensional verifications of the weld joint as tacking welding is in progress and after the full length tack welding is completed.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916)-813-3677, who represents the Office of Structural Materials for your project.

Inspected By:	Bettencourt,Rick
----------------------	------------------

Quality Assurance Inspector

Reviewed By:	Levell,Bill
---------------------	-------------

QA Reviewer
