

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 74.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015681**Date Inspected:** 08-Jul-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 815**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1800**Contractor:** Goodwin Steel, UK**Location:** Trentham, UK**CWI Name:****CWI Present:**

Yes No

Inspected CWI report: Yes No N/A**Rod Oven in Use:**

Yes No N/A

Electrode to specification: Yes No N/A**Weld Procedures Followed:**

Yes No N/A

Qualified Welders: Yes No N/A**Verified Joint Fit-up:**

Yes No N/A

Approved Drawings: Yes No N/A**Approved WPS:**

Yes No N/A

Delayed / Cancelled:

Yes No N/A

Bridge No: 34-0006**Component:** cable Band**Summary of Items Observed:**

The following report is based on METS observations at Goodwin International, Trentham, UK on this date:

The QA Inspector observed welding of Casting GG29441-1, Drawing Number 5540-B10-2-F. The welding was being performed by Mr. M. Edwards. Mr. Edwards was using WPS04-0120F4G Issue 6. The welding was being performed at 27.0 volts and 190 amps. The heat input was and the travel speed were being monitored. The filler metal was AWS 5.20 E71T-1M. The shielding gas was Argon, 20% CO₂, 2% O₂. These are within the allowable range of the WPS. Welding was being performed in the 1G position. A localized preheat was used and the welder verified the preheat with a 1770 C temperature indicating crayon.

SHOP REVIEW:

EPP-28, GG29436-8 and GG29437-8, a B9 Type 1 cable band was observed being machined at the Webster and Bennet machining center. The rough bore is being machined.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

| | | |
|----------------------|---------------|-----------------------------|
| Inspected By: | Riegler,Randy | Quality Assurance Inspector |
|----------------------|---------------|-----------------------------|

| | | |
|---------------------|----------------|-------------|
| Reviewed By: | Edmondson,Fred | QA Reviewer |
|---------------------|----------------|-------------|