

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016999**Date Inspected:** 24-Sep-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	William Sherwood and Jim Cunningham			CWI Present:	Yes	No
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No N/A
				Delayed / Cancelled:	Yes	No N/A
Bridge No:	34-0006			Component:	Orthotropic Box Girder	

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 6W/7W top deck plate 'A1 to A5', QA randomly observed ABF certified welder James Zhen ID #6001 and Mike Maday ID #3391 continuing to perform 1G (flat position) Submerged Arc Welding (SAW) on the splice butt joint. Welder Mike Maday was noted welding from A1 to A3 while welder James Zhen was welding on A3 to A5. The welders were utilizing F7A6-EM12K-H8, 3.2mm electrode with corresponding Esab OK Flux 10.62 flux and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-4042B-1. The joint being welded had a single V-groove butt joint with backing bar. The plates were preheated to more than 150 degree Fahrenheit using Miller Proheat 35 Induction Heating System located on top of the plate prior welding and moving it the side during welding. ABF/QC Jim Cunningham was noted monitoring the welding parameters of welder Mike Maday while QC William Sherwood was noted monitoring welder James Zhen. QA noted the welding parameters, the workmanship and appearance of the completed fill deemed satisfactory. At the end of the shift, SAW cover pass welding was still continuing and should remain tomorrow.

At OBG 3W top deck plate 'A' outside/north (panel point PP23), ABF welder Eric Sparks was observed perform 4G (overhead) position CJP welding 3/8" thick x 3 5/8" wide counter weight connection plate to the top deck plate. The welder was using SMAW with 1/8" diameter E7018H4R electrode implementing Caltrans approved welding procedure specification (WPS) ABF-WPS-D1.5-D1080. The connection plate has a 45 degree bevel that was welded from one side and then back gouge and back welded from the other side. ABF QC Mike Johnson was also

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

noted monitoring the welding and its parameters. During the shift, SMAW welding of the top counter weight connection plate was completed.

At OBG 1EPP9.5@E3#4 top deck access hole infill plates, QA randomly observed ABF/JV qualified welder Jin Pei Wang ID #7299 perform CJP groove welding repair. The welder was observed welding in the 1G (flat) position utilizing Shielded metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode implementing welding procedure ABF-WPS-D15-1000-Repairs. The repair excavations were preheated to more than 140 degree Fahrenheit using propane gas torch prior welding. During the shift, Steven Mc Connell was noted monitoring the welder. Prior welding, ABF QC Steven Mc Connell was also observed performing Magnetic Particle Testing (MT) using Parker Contour Probe with red magnetic powder as detecting media on the boat shape repair excavations. During the shift, repair welding of the infill plates was still continuing and should remain tomorrow.

At OBG 5W/6W side plate 'E' outside, two ABF personnel were observed flush grinding the weld cover reinforcement of the splice butt joint as required. The personnel were using the 9" disc grinder and 4.5" flapper disc with the grinding cut of the disc to the plate parallel to the direction of the bridge complying with the contract requirements. At the end of the shift, flush grinding of the weld cover reinforcement was still continuing and should continue tomorrow.

At OBG 1EPP8.5@E4#4 and 1EPP8.5@E3#4 top deck plate infill plates, QA observed two ABF personnel excavating the repairs on the CJP welded infill plates to the deck. The personnel were using die grinder with barrel bit during grinding. At the end of the shift, excavation of the welding repairs was still continuing and should continue tomorrow.

At OBG 6W/7W top deck plate 'A' outside, ABF welder Mike Madan was observed performing Submerged Arc Welding (SAW) welding fill pass on the splice butt joint.



At OBG 3W top deck 'A' outside/north, ABF welder Eric Sparks was observed performing 4G Shielded Metal Arc Welding (SMAW) on the corner CJP of the 3 5/8" wide x 3/8" thick counter weight connection plate to the top deck plate.



WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Mohammad Fatemi (916) 813-3677, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer