

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017237**Date Inspected:** 04-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zhou Feng.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder (OBG)**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Amit K. Juvekar, was present during the times noted above for observations relative to the work being performed.

Trial assembly yard, 11AW, Counter weight side, Side plate to Bottom plate.

SMAW welding of weld joint SEG065A-011; located at Trial assembly yard. Welder is identified as 067609; ZPMC Quality Control Inspector (QC) is identified as Zhou Feng. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-P-2214-B-U2-FCM-1.

Trial assembly yard, 11AW-11BW, Side plate to Side plate.

SMAW welding of weld joint OBW11B-002; located at Trial assembly yard. Welder is identified as 044551; ZPMC Quality Control Inspector (QC) is identified as Zhou Feng. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-P-2214-B-U2-FCM-1.

This QA Inspector carried out NDE on following

OBG Segment 11AW.

This QA Inspector performed verification Ultrasonic Testing (ABF Request No: UT-11W-032) in accordance with ABF/CT Pattern "D" UT Procedure 001 Revision 1. All recordable Indications if found were recorded on a separate data sheet that Caltrans QA generates after performing a joint inspection with ABF ultrasonic testing personnel. The location of the inspection was identified as weld between Bottom panel and Side panel at intersection of OBG segment 11AW & 10CW. The weld designations were as;

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

SEG005A-014. (11AW-1OCW, BP to SP-W4).

OBG Cross Beam, CB16, Repair spots.

This QA Inspector performed verification Ultrasonic Testing (ABF Request No: 10042010-2) in accordance with ABF/CT Pattern "D" UT Procedure 001 Revision 1. All recordable Indications if found were recorded on a separate data sheet that Caltrans QA generates after performing a joint inspection with ABF ultrasonic testing personnel. The location of the inspection was identified as weld between Deck panel and Side panel on East side. The weld designations were as;

CB202A-016-002. (CB16, DP to SP-E)

Repair Spot Y-locations: 4770, 4880, 6160, 7910, 9350, 10575, 10800(mm).

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

### Summary of Conversations:

No relevant conversations.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 1500.042.2372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Juvekar,Amit	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer

---