

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017864**Date Inspected:** 17-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder(OBG)**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Manoj Prabhune was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

This QA Inspector randomly observed the following work in progress:

OBG # TRIAL ASSEMBLY YARD

WELDING**Segment # 11AE**

This QA inspector observed ZPMC qualified welding personnel identified as 040320 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SEG059E-038; located On Orthotropic Box Girder (OBG) Bottom Plate to Side Plate CJP Weld; excavated weld due to UT rejected areas. The Critical Welding Repair Report (CWRR) was B-CWR2044. ZPMC Quality Control (QC) is identified as Mr. An Qing Xiang. The welding variables recorded by QC appeared to comply with the Applicable WPS-345-SMAW 1G (1F) FCM Repair-1 See the attached Photo.

Segment # 11AW

This QA inspector observed ZPMC qualified welding personnel identified as 040611 perform Shielded Metal Arc

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Welding (SMAW), weld joint identified as CA079-005; located On Orthotropic Box Girder (OBG) Side Plate to Edge Plate Transverse CJP Weld; excavated weld due to Ultrasonic rejected areas. The Welding Repair Report (WRR) was B-WR16011. ZPMC Quality Control (QC) is identified as Mr. Zhou Peng. The welding variables recorded by QC appeared to comply with the Applicable WPS-345-SMAW 2G (2F) FCM Repair-1.

Segment # 11AW ~ 11BW

This QA inspector observed ZPMC qualified welding personnel identified as 040656 perform Shielded Metal Arc Welding (SMAW), weld joint identified as OBW11B-003; located On Orthotropic Box Girder (OBG) Bottom Plate to Bottom Plate Transverse CJP Weld ;excavated weld due to Ultrasonic rejected areas. The Critical Welding Repair Report (CWRR) was B-CWR2052. ZPMC Quality Control (QC) is identified as Mr. Zhou Peng. The welding variables recorded by QC appeared to comply with the Applicable WPS-345-SMAW 4G (4F) FCM Repair-1. See the attached Photo.

Segment # 11AW ~ 11BW

This QA inspector observed ZPMC qualified welding personnel identified as 040656 perform Shielded Metal Arc Welding (SMAW), weld joint identified as OBW11B-002; located On Orthotropic Box Girder (OBG) Deck Plate to Edge Plate Transverse CJP Weld ;excavated weld due to Ultrasonic rejected areas. The Welding Repair Report (WRR) was B-WR16012. ZPMC Quality Control (QC) is identified as Mr. Zhou Peng. The welding variables recorded by QC appeared to comply with the Applicable WPS-345-SMAW 3G (3F) FCM Repair-1.

Segment # 11AW ~ 11BW

This QA inspector observed ZPMC qualified welding personnel identified as 040611 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SEG065A-011; located On Orthotropic Box Girder (OBG) Bottom Plate to Side Plate Transverse CJP Weld ;excavated weld due to Ultrasonic rejected areas. The Welding Repair Report (WRR) was B-WR16026. ZPMC Quality Control (QC) is identified as Mr. Zhou Peng. The welding variables recorded by QC appeared to comply with the Applicable WPS-345-SMAW 4G (4F) FCM Repair-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang phone: 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Prabhune,Manoj	Quality Assurance Inspector
Reviewed By:	Patterson,Rodney	QA Reviewer
