

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-021816**Date Inspected:** 15-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

The Quality Assurance (QA) Inspector, Rick Bettencourt was on site at the job site between the times noted above.

The QA Inspector was on site to randomly observe the in process welding and inspection of the weld joints identified as 7W-pp55-W3-1, 9W/10W-C1 and the following observations were made:

7W-pp55-W3-1

The QA Inspector randomly observed the ABF welder Darcel Jackson performing carbon arc gouging and back grinding of the above identified weld joints. The QA inspector randomly observed the ABF welder grind the back gouged weld joints to bright metal. The QA Inspector randomly observed the back gouged weld joints and noted they appeared to be in general compliance with the contract requirements. The QA Inspector randomly observed the SE QC Inspector Gary Ersham perform magnetic particle testing of the back gouged weld joint and noted no relevant indications were present at the time of the testing. The QA Inspector randomly observed the ABF welder continue welding the in process lift lug hole restoration of the lifting lug hole identified as #1. The QA Inspector noted the weld joint was approximately 50% complete at the time of the SMAW 4G back weld. The QA Inspector randomly observed the ABF welder continue the SMAW cover pass. The QA Inspector noted the ABF welder completed #1 and performed grinding tasks removing the weld reinforcement. The QA Inspector noted the weld reinforcement was ground flush with the base material and appeared in general compliance with the contract requirements.

10W/11W-C1

The QA Inspector randomly observed the ABF welder Song Tao Hunag had previously started the induction heating blankets on the inside of OBG to ensure the minimum required preheat of 150°F was achieved prior to

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

welding. The QA Inspector randomly verified utilizing a 150°F temperature indicating marker and noted the minimum required preheat had been achieved. The QA Inspector observed the ABF welder to be utilizing the semi automated flux cored arc welding (FCAW) for the above identified weld joint. The QA Inspector randomly observed the Smith Emery (SE) QC Inspector identified as John Pagliero set the FCAW machine to the parameters of the approved WPS identified as ABF-WPS-D1.5-3042-B-1 The QA Inspector randomly observed the FCAW parameters were 265 Amps, 22.7 Volts and a travel speed of 280mm/min. The QA Inspector noted the ABF welder continued welding the FCAW root/fill passes for the remainder of the shift. The QA Inspector noted the fit up in the areas being welded were in compliance with the contract requirements. The QA Inspector noted the welding continued through out the duration of the QA Inspectors shift and was only approximately 20% complete at the end of the QA Inspectors shift.

The QA Inspector spent the remainder of the shift walking the top deck inside and out of the East and West bridge decks. The QA Inspector took field notes of the status of the production welding, and or NDT of the lifting lug deck hole restorations. The QA Inspector later transferred the data collected in the field to on site excel spread sheets or tracking logs for future references.

Summary of Conversations:

No pertinent conversation was noted on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

| | | |
|----------------------|------------------|-----------------------------|
| Inspected By: | Bettencourt,Rick | Quality Assurance Inspector |
| Reviewed By: | Levell,Bill | QA Reviewer |
