

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022116**Date Inspected:** 22-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Steve Jensen and John Pagliero**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 6E-PP37.5-E5-NW LSE longitudinal stiffener inside, QA randomly observed ABF welder Hua Qiang Hwang perform 3G (vertical) Shielded Metal Arc Welding (SMAW) complete joint penetration (CJP) welding fill pass to cover pass on the stiffener splice butt joint. The stiffener plates being welded are made of high strength plate material HPS 485W and has a thickness of 30mm. The joint has a double V joint preparation that was welded from one side and after the completion from one side to be back gouged, Non Destructive Testing (NDT) tested using Magnetic Particle Testing (MT) and back welded to the other side. Prior welding, the fit up was inspected and accepted by ABF QC Gary Ersham. QA also verified the root gap of less than 7mm and alignment of less than 3mm which deemed acceptable to the contract requirements. The welder was noted using E9018H4R with 1/8" diameter electrode implementing Caltrans approved welding procedure specification (WPS) ABF-WPS-D1. 5-1012-3. The joint being welded was root welded using a ceramic backing. The splice joint was preheated to greater than 200 degrees Fahrenheit using Miller Proheat 35 Induction Heating System heater blanket located at the opposite side of the plate prior/during welding. The QA Inspector noted the ABF QC Gary Ersham was on site monitoring the in process preheats and welding parameters. During the shift, QA noted ABF QC Gary Ersham was also noted closely monitoring the issuance of E9018H4R electrodes due to its limited exposure time allowed. At the end of the shift, cover pass welding on both sides of the butt joint was completed and the welder was instructed by QC to hold the preheat of >200° F for three more hours after welding as required.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

QA randomly observed ABF/JV qualified welder Rory Hogan continuing to perform CJP groove (splice) back welding cover pass on Orthotropic Box Girder (OBG) 9E/10E bottom plate 'D2' outside. The welder was observed back welding in the 4G (overhead) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3110-4. The welder was using a track mounted welder holder assembly that was remotely controlled. The joint being welded has the backing bar gouged using the Esab Plasma Arc machine and was ground smooth. The gouged and ground splice butt joint was also Non Destructive Testing (NDT) tested using the Magnetic Particle Testing (MT). The splice joint was preheated and maintained to greater than 150 degrees Fahrenheit using Miller Proheat 35 Induction Heating System located on top of the plate prior welding and by moving the blanket to the side of the weld being welded during welding. The vicinity was also properly protected from wind and other climatic conditions. ABF Quality Control (QC) Steve Jensen was noted monitoring the welding parameters of the welder. At the end of the shift, cover pass welding was completed and the welder will be moving to side plate 'E' outside of the same OBG.

At OBG 8W/9W top deck plate 'A5' outside, QA randomly observed ABF/JV qualified welder Wai Kitlai continuing to perform CJP repair welding. The welder was noted welding in 1G (flat) position utilizing SMAW with 1/8" diameter E7018H4R electrode implementing new Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1003 Repair. The new repair procedure includes putting in place a copper backing alongside the typical steel backing bar when the repair excavation is expected to occur at the edge of the steel backing. The fifth time welding repair located at Y=4195 and having excavation profile of 100mm long x 20mm wide x 21mm deep was tested with Magnetic Particle Testing (MT) prior welding. The fifth time repair was welded with Request for Weld Repair (RWR) number 201103-005 dated March 21, 2011. During welding, ABF QC John Pagliero was noted monitoring the welder and his welding parameters. QA noted parameter during welding was 130 amperes which appears in compliance to the WPS. At the end of the shift, the weld repair was completed and the weld cover reinforcement was ground flush.

At tower south shaft splice number two (elevation 83meters), ABF welder Erick Sparks and company were noted continuing tack welding the upper interior corner closure splice plate. The welder was noted using SMAW with 1/8" diameter E7018 electrode implementing Caltrans approved ABF-WPS-D15-F1200A. ABF QC Steve Jensen was on site monitoring the preheat and welder's welding parameters. During the shift, the upper interior corner closure splice plate was put in place and tack welded to the corner closure plate. The welder was noted using SMAW with 1/8" diameter E7018 electrode implementing Caltrans approved ABF-WPS-D15-F1200A. ABF QC Steve Jensen was on site monitoring the preheat and welder's welding parameters. After the completion of the tack welding of the upper interior corner closure splice plate at corner 'C', the welder has moved to the other location (corner 'D') and started removing the paint coating all around the would be weld area and its adjacent area of the interior corner closure plate.

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---



## Summary of Conversations:

No significant conversation occurred today.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Lizardo, Joselito

Quality Assurance Inspector

---

**Reviewed By:** Levell, Bill

QA Reviewer