

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 82.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-024306**Date Inspected:** 03-Jun-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** Westmont Industries**Location:** Santa Fe Springs, CA**CWI Name:** Ruben Dominguez**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006 L & R**Component:** Maintenance Travelers**Summary of Items Observed:**

On this date, Caltrans Quality Assurance Inspector (QA) Sherri Brannon is present at the Westmont Industries (WMI) jobsite in Santa Fe Springs, California for the purpose of observing fabrication and QC functions for the SAS Superstructure, Bid Item #99, Maintenance Traveler and Bid Item #100, Maintenance Traveler (Bike Path).

**SAS-WB Traveler – Lower Truss Frame Assembly**

Welding Completed on the SAS-WB Traveler – Lower Truss Frame Assembly on Thursday 5-12-11. Quality Control Mr. Dominguez informed QA Inspector that Smith Emery did complete visual inspection and waiting on WMI to weld and grind on some area's found by visual inspection this date.

**E2/E3 Bike Path Traveler**

This QA Inspector randomly observed WMI production personnel Mr. Larry Swanson ID#3058, performing layout, fitting and tack welding activities at various locations for the E2/E3 Bike Path Traveler Assemblies. This QA Inspector observed Mr. Swanson performing the FCAW in all positions randomly throughout the shift.

This QA Inspector observed WMI production welder Mr. Mike Ruiz (WID # 3155) continuing to perform Flux Core Arc Welding (FCAW) activities on the E2/E3 Bike Path Traveler Assemblies. This QA Inspector observed Mr. Ruiz performing the FCAW in all positions randomly throughout the shift.

**E2/E3-WB Traveler**

This QA Inspector randomly observed WMI production personnel Mr. Cesar Canales WID #3195 and helper Mr. Jesus Rayas WID#3197, performing layout, fitting and tack welding activities at various locations for the

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

E2/E3-WB Traveler Assemblies. This QA Inspector observed Mr. Canales and Mr. Rayas performing the FCAW in all positions randomly throughout the shift.

This QA Inspector randomly observed WMI production welder Mr. Eutimo Lopez (WID # 3035) continuing to perform Flux Core Arc Welding (FCAW) activities on the E2/E3-WB Traveler Assemblies. This QA Inspector observed Mr. Lopez performing the FCAW in all positions on tube steel and plate material, randomly throughout the am shift.

This QA Inspector observed WMI production welder Mr. Daniel Grayum (WID # 3049) continuing to perform Flux Core Arc Welding (FCAW) activities on the E2/E3-WB Traveler Assemblies. This QA Inspector observed Mr. Grayum performing the FCAW in all positions randomly throughout the shift.

This QA Inspector observed WMI production welder Mr. Charles Newton (WID # 3200) continuing to perform Flux Core Arc Welding (FCAW) activities on the E2/E3-WB Traveler Assemblies. This QA Inspector observed Mr. Newton performing the FCAW in all positions randomly throughout the shift.

### SAS-WB Traveler - Fixed Stair Section

This QA Inspector observed no WMI production personnel working on the SAS-WB Traveler Fixed Stair Section Assemblies on this date.

### Traveler Test Rack

This QA Inspector observed no WMI production personnel performing fitting, welding or cutting activities on assemblies for the Traveler Test Rack.

This QA Inspector randomly observed that Smith Emery, CWI, QC Inspector Mr. Ruben Dominguez was present, during the above mentioned welding and fitting activities. During random observation, this QA Inspector observed that the applicable WPS's and copies of the shop drawings, appeared to be located near each work station, where the above mentioned welding and fitting activities were being performed. This QA Inspector randomly verified that the consumable material, utilized during the welding appeared to be in compliance with the applicable WPS and that the above mentioned welders were currently qualified for the applicable process and position of welding. This QA Inspector randomly observed QC Inspector Dominguez verifying the in-process welding parameters, including voltage, amperage, pre-heat and travel speed and the parameters appeared to be in compliance to the applicable WPS.

This QA Inspector observed that the activities mentioned above, appeared to be in compliance with the contract requirements and this QA Inspector observed no non-conforming issues, on this date.

### RPI Coating (Blast and Prime Coat)

This QA Inspector made random observations of the paint shop area in Bay 6 and observed no sandblasting or painting activates on this date.

### Summary of Conversations:

As noted within this report.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Brannon, Sherri	Quality Assurance Inspector
----------------------	-----------------	-----------------------------

---

<b>Reviewed By:</b>	Lanz, Joe	QA Reviewer
---------------------	-----------	-------------