

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-024629**Date Inspected:** 31-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Changxing Island **Location:** Shanghai, China**CWI Name:** Qiu Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Vikram Singh was present during the times noted above for observations relative to the work being performed at ZPMC.

**WELDING**

This QA Inspector observed the following work in progress:

FCAW in the 2G position for the OBG Segment 14W, weld No.DP3169-001-262. The welder is identified as #066239. ABF QC is identified as Mr. Shao Jian Yuan. The welding variables recorded by QC appear to comply with WPS-B-T-2232-ESAB. The welding variables were recorded at, Amperage 290, volts 25.7. The In-process FCAW appears to be progressing in compliance with approved contract documents.

SMAW in the 2G position for the OBG Segment 14W, UT repair weld No.SEG3020D-052. The welder is identified as #066398. ABF QC is identified as Mr. Wang Xiang Ping. The welding variables recorded by QC appear to comply with WPS-345-SMAW-2G (2F)-FCM-REPAIR-1. The weld repair report is identified as CWR2734. The welding variables were recorded at, Amperage 220, volts 25.5. The In-process SMAW appears to be progressing in compliance with approved contract documents.

SMAW in the 3G position for the OBG Segment 14W, UT repair weld No.SEG3020Y-022. The welder is identified as #045246. ZPMC QC is identified as Mr. Xiao Jun Peng. The welding variables recorded by QC appear to comply with WPS-345-SMAW-3G (3F)-FCM-REPAIR-1. The weld repair report is identified as

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

CWR2792. The welding variables were recorded at, Amperage 157, volts 24.5 .The In-process SMAW appears to be progressing in compliance with approved contract documents.

SMAW in the 2G position for the OBG Segment 14W, UT repair weld No.SEG3020Y-030. The welder is identified as #066398. ABF QC is identified as Mr. Wang Xiang Ping. The welding variables recorded by QC appear to comply with WPS-345-SMAW-2G (2F)-FCM-REPAIR-1. The weld repair report is identified as CWR2662. The welding variables were recorded at, Amperage 220, volts 25.5 .The In-process SMAW appears to be progressing in compliance with approved contract documents.

FCAW in the 2G position for the OBG Segment 14W, weld No.DP3173-001-246. The welder is identified as #037779. ABF QC is identified as Mr. Shen Jian. The welding variables recorded by QC appear to comply with WPS-B-T-2232-ESAB. The welding variables were recorded at, Amperage 283, volts 24.7 .The In-process FCAW appears to be progressing in compliance with approved contract documents.

FCAW in the 2G position for the OBG Segment 14W, UT repair weld No.SEG3020BB-019. The welder is identified as #066421. ABF QC is identified as Mr. Wang Xiang Ping. The welding variables recorded by QC appear to comply with WPS-345-FCAW-2G (2F)-FCM-REPAIR-1. The weld repair report is identified as CWR2752. The welding variables were recorded at, Amperage 270, volts 26 .The In-process FCAW appears to be progressing in compliance with approved contract documents. See Photo below

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.



## Summary of Conversations:

No relevant conversations were reported on this date.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 15000422372, who represents the Office of Structural Materials for your project.

---

---

# WELDING INSPECTION REPORT

*( Continued Page 3 of 3 )*

---

---

<b>Inspected By:</b>	Singh, Vikram	Quality Assurance Inspector
----------------------	---------------	-----------------------------

<b>Reviewed By:</b>	Patterson, Rodney	QA Reviewer
---------------------	-------------------	-------------