

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 82.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026693**Date Inspected:** 10-Nov-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 600**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1430**Contractor:** Westmont Industries**Location:** Santa Fe Springs, CA**CWI Name:** Chris Concha**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Maintenance Travelers**Summary of Items Observed:**

On this date, Caltrans Quality Assurance Inspector (QA) Sherri Brannon is present at the Westmont Industries (WMI) jobsite in Santa Fe Springs, California for the purpose of observing fabrication and QC functions for the SAS Superstructure, Bid Item #99, Maintenance Traveler and Bid Item #100, Maintenance Traveler (Bike Path).

Miscellaneous Traveler Modifications

This QA Inspector randomly observed WMI qualified welder Mr. Richard Fuentes WID #3201 performing layout, fitting and tack welding on two (2) platform balconies for the SAS Traveler balcony modifications. This QA Inspector observed Mr. Fuentes performing the FCAW in all positions randomly throughout the shift. Note: The two balconies for the SAS Travelers had been completed previously. See CCO 183 – Miscellaneous Traveler Modifications for additional information. WMI is aware that they are proceeding at their own risk pending drawing approval.

SAS-WB Traveler

This QA Inspector randomly observed WMI production personnel Mr. Cesar Canales WID #3195 and Mr. Jesus Rayas WID#3197 performing layout, fit-up and tack welding to splice the lower truss section and fixed stair section for the SAS-WB Traveler Assemblies. This QA Inspector observed Mr. Canales performing the FCAW in all positions randomly throughout the shift.

This QA Inspector randomly observed WMI qualified welder Mr. Eutimo Lopez (WID # 3035) splice welding joining lower truss section to the fixed stair section. Mr. Lopez was observed welding in the all positions, utilizing flux cored arc welding (FCAW) process with a 1.1mm diameter electrode, filler metal brand Lincoln Electric,

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Ultracore 71A85, class E71T-1M. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS.

Traveler Mechanical Assemblies

This QA Inspector randomly observed WMI qualified welder Mr. Daniel Grayum (WID # 3049) performing fitting, tack welding and welding activities on mechanical console box frames for the Maintenance Travelers.

This QA Inspector randomly observed that Smith Emery, CWI, QC Inspector Mr. Chris Concha was present, during the above mentioned welding and fitting activities. During random observation, this QA Inspector observed that the applicable WPS's and copies of the shop drawings, appeared to be located near each work station, where the above mentioned welding and fitting activities were being performed. This QA Inspector randomly verified that the consumable material, utilized during the welding appeared to be in compliance with the applicable WPS and that the above mentioned welders were currently qualified for the applicable process and position of welding. This QA Inspector randomly observed QC Inspector Mr. Concha verifying the in-process welding parameters, including voltage, amperage, pre-heat and travel speed and the parameters appeared to be in compliance to the applicable WPS.


RPI Coating (Blast and Paint)

This QA Inspector performed random shop observations and observed that RPI is on site to continuing with the coating application on the E2/E3 WB Traveler. QA Inspector was informed by RPI Coating Mr. Preston Keen that RPI is going abrasive blast the two (2) areas where WMI had repaired and apply the Sherwin Williams Zinc Clad II, and start touching up section 1, 2, & 3. After abrasive blasting was completed, QA Inspector then observed Mr. Keen performing what appeared to be random surface profile checks on the sweep blasted base metal surfaces. This QA Inspector observed Mr. Keen utilizing a Testex Press-O-Film and a micrometer to perform the testing. This QA Inspector then observed Mr. Keen utilize a micrometer to measure the surface profile on the clear film part of the strip, in which the rubbing was performed. Mr. Keen explained to this QA Inspector that the initial setting on the micrometer was set at 2mils over, due to the thickness of the X-Coarse Press-O-Film paper. During observation, this QA Inspector observed that the readings appeared to be 2.8 mils. This QA Inspector was then informed by Mr. Keen that primer application will soon start. Later in the shift, this QA Inspector randomly observed RPI Coating performing what appeared to be primer application activities within what appeared to be within an 8 hour time frame from the above mentioned blasting activities. Environmental readings taken by RPI at the time of top coating application are as follows respectively: Air Temperature 58 F, Relative Humidity 44%, Wet Bulb Temperature 43 F, Dew point 25 F and Surface Temperature 45 F. QA Inspector also, observed Mr. Keen documenting daily activities on RPI Coating QC Daily Inspection Report. RPI spent the later part of the day removing spent blasting material from bay 6 in preparation for CSI to move the E2/E3 WB Traveler out of bay 6 to outside under the test rack.

QA Inspector performed measurement on dry film thickness with Type 2 (magnetic gage), DFT's thickness reading of the final top, coated on 11-09-11 Caltrans 2' x 2' test plate are an average of three (3) thickness reading are as follows 8.2 mils, 11.1 mils, and 8.7 mils, average dry film thickness 9.3 mils.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

As stated within this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910 , who represents the Office of Structural Materials for your project.

Inspected By: Brannon, Sherri

Quality Assurance Inspector

Reviewed By: Lanz, Joe

QA Reviewer