

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026715**Date Inspected:** 11-Nov-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Fred Von Hoff**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Sections**Summary of Items Observed:**

This Quality Assurance (QA) Inspector, Craig Hager was on site at the job site between the times noted above.

This QA Inspector was on site to randomly observe Quality Control (QC) personnel perform Non-Destructive Testing (NDT) and monitor American Bridge/Fluor (ABF) welding operations. This Quality Assurance (QA) Inspector, Craig Hager observed the following.

**Orthotropic Bridge Girder (OBG) Sections:**

14E-PP128 E3-- LLH #1 and #2 – According to the QC documents being used by QC Inspection personnel this weld joint appears to be designated as being a Seismographic Performance Critical member (SPCM). This QA Inspector observed ABF welding personnel Salvador Sandoval (#2202) using the Shielded Metal Arc Welding (SMAW) process inside the OBG section at this location in the overhead (4G) position. This QA Inspector randomly observed a hand held gas torch was used to preheat the base metal from outside the OBG section from the top deck. This QA Inspector was informed by QC Inspector Fred Von Hoff the preheat temperature exceeded the minimum (150°F). This QA Inspector observed QC Inspector Fred Von Hoff verified the following welding parameters; 130 amperes. This QA Inspector observed a 3.2 mm diameter E7018H4R electrode was being used and had been taken from a seal storage container. The welding observed appeared to comply with Welding Procedure Specification (WPS) ABF-WPS-D15-1050-CU. Later this shift this QA Inspector observed the weather condition had turned to light rain. This QA Inspector observed a covering (portable shed) had been positioned over the welding area on the top side of the OBG deck and an effort to divert the rain water. See photo below. The rain appeared to strengthen and efforts taken to keep the area dry appeared to fail. This QA Inspector was informed by ABF welding Foreman Eric Sparks (#3040) that welding was being canceled for the rest of the day

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---


due to rain. The welding observed by this QA Inspector was performed prior to the heavy rain storm and appeared to comply with the contract requirements.

OBG Tower – This QA Inspector was informed by Lead QA Inspector Danny Reyes that ABF personnel could be working on the cover plates at various locations on the Tower splices and instructed this QA Inspector to look into the work being performed. This QA Inspector spoke with ABF Foreman Kevin Karber and was informed the cover plates for all the Tower splices had been prefabricated (in China at ZPMC) and fit except at the 145 meter elevation where various thicknesses of shim plates were positioned under each tower section. This QA Inspector was informed the cover plates at all other elevations had been installed but that at the 145 meter elevations each one would be fabricated onsite and that each one would be different. This QA Inspector observed that only one had been fabricated and welded at approximately 1330 hours this date. See photos below; typical tower shaft shims at cover plate area, typical prefabricated cover plate and the one fabricated on site. This QA Inspector observed the one cover plate was located as follows; 145 meter elevation, North Shaft, and at the B-skin to C-skin corner. This QA Inspector informed Lead QC Inspector Bonifacio Daquinag Jr. of the conversation above, the observations regarding the cover plates and welding and the need to have a QC Inspector verify the welding personnel was certified, using the applicable Welding Procedure Specification (WPS) and verification the work was being performed in accordance with the contract requirements. Lead QC Inspector Bonifacio Daquinag Jr. stated he would send a QC Inspector up to the 145 meter elevation where the work was being performed. This QA Inspector was contacted via phone by Caltrans Construction Engineer Saman Soheili requesting an update on the work regarding the Tower cover plates. This QA Inspector informed Saman Soheili of the observations and conversations noted above. This QA Inspector informed Lead QA Inspector Danny Reyes of the conversations and observations noted above.

This QA Inspector verbally informed QA SPCM Lead Inspector, Daniel Reyes, of the issues noted in this report for compliance therefore for further details of issues of significance see QA SPCM Lead Inspector, Daniel Reyes, Daily Inspection Report (6031) for this date.

### Summary of Conversations:

This QA Inspector had general conversations with American Bridge/Fluor (ABF) and Caltrans personnel during this shift. Except as described above and noted above there were no notable conversations.




---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---



### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Hager,Craig

Quality Assurance Inspector

---

**Reviewed By:** Levell,Bill

QA Reviewer