

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 82.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026778**Date Inspected:** 29-Nov-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 600**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1430**Contractor:** Westmont Industries**Location:** Santa Fe Springs, CA

CWI Name:	Chris Concha, Ruben Dominguez			CWI Present:	Yes	No
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No N/A
				Delayed / Cancelled:	Yes	No N/A
Bridge No:	34-0006			Component:	Maintenance Travelers	

Summary of Items Observed:

On this date, Caltrans Quality Assurance Inspector (QA) Sherri Brannon is present at the Westmont Industries (WMI) jobsite in Santa Fe Springs, California for the purpose of observing fabrication and QC functions for the SAS Superstructure, Bid Item #99, Maintenance Traveler and Bid Item #100, Maintenance Traveler (Bike Path).

QA Inspector randomly observed Smith Emery, CWI, QC Inspector Mr. Ruben Dominguez perform magnetic particle testing (MT) on the final assembly splice on the SAS WB Traveler and balcony modification welds. Mr. Dominguez informed this QA that he did not observe any relevant indications during his inspection.

SAS WB Traveler

This QA Inspector randomly observed Smith Emery, CWI, QC Inspector Mr. Chris Concha performing visual inspection on the SAS WB traveler. Mr. Concha informed this QA Inspector that he had found several areas for in process grinding and welding. This QA Inspector randomly observed WMI production welder Mr. Eutimo Lopez (WID # 3035) grinding and welding areas found Mr. Concha using Flux Core Arc Welding (FCAW) process in all positions on tube steel and plate material, randomly throughout the shift. QC visual inspection and pick-up welding not completed on this date.

RPI Coating (Blast and Paint)


This QA Inspector performed random shop observations and observed that RPI Coating is on site to continue abrasive coating application on the Elevating Platforms and Bike Path Traveler Assemblies. QA Inspector was informed by RPI Coating Quality Control (QC) Representative Mr. Preston Keen that RPI is going to apply mist coat using the Sherwin Williams Polysiloxane XLE-80 today on three (3) elevating platforms and bike path

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

assemblies and touch-up the top coat on the E2/E3 WB Traveler. Later in the morning this QA Inspector randomly observed that RPI personnel performing mist coat application and using the Sherwin Williams Polysiloxane XLE-80. This QA also randomly observed RPI personnel sanding, cleaning and touching up area's on the E2/E3 WB Traveler using the Sherwin Williams Polysiloxane XLE-80 top coat. Touch up on the E2/E3 WB Traveler not completed on this date. Environmental readings taken by RPI at the time of the coating application are as follows Air Temperature 58/68 F, Relative Humidity 50/45%, Wet Bulb Temperature 53/54 F, Dew point 49/45 F and Surface Temperature 54/65 F.

This QA Inspector performed measurement on dry coating thickness with Type 2 (magnetic gage), DFT's thickness reading of the prime coated surface coated on 11-29-11 are an average of three (3) thickness reading are as follows 3.9 mils, 3.5 mils, 4.8 mils 3.6 mils, 3.7 mils, and 4.0 mils.



Summary of Conversations:

As stated within this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910 , who represents the Office of Structural Materials for your project.

Inspected By:	Brannon, Sherri
----------------------	-----------------

Quality Assurance Inspector

Reviewed By:	Levell, Bill
---------------------	--------------

QA Reviewer
