

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027149**Date Inspected:** 04-Feb-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Jobsite**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

13E PP121.5 E4 Lifting Lug Hole #4 (Exterior)

This QA Inspector randomly observed ABF qualified welder Salvador Sandoval employ a propane burner to pre-heat lifting lug hole #4 at 13E PP121.5 E4 on the exterior of the OBG prior to performing Shielded Metal Arc Welding (SMAW). Mr. Sandoval achieved a temperature of 150° F and began welding in the 1G flat position utilizing 3.2mm E7018 electrodes drawing 128 amperes. QC Inspector Fred Von Hoff monitored the welding, parameters and measured the inter-pass temperatures while Mr. Sandoval ground and blended the start/stop edges of the work with a small disc grinder. This QA Inspector consulted ABF-WPS-D1.5-1050A-CU and noted that the work at this location was completed on this day and appeared to be in general compliance with the contract specifications. This joint is a Seismic Performance Critical Member (SPCM).

12E PP114 E4 Lifting Lug Hole #3 Repair (Interior)

This QA Inspector randomly observed ABF welder Rick Clayborn performing excavation operations of an ultrasonic rejectable indication on lifting lug hole #3 on the interior of the OBG located at 12E PP114 E4. The location of the excavation on the weld was y+400 at 120mm's in length, 20mm's wide and 7mm's deep. Upon completion of the excavations QC Inspector Fred Von Hoff performed a magnetic particle inspection of the site to

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

determine the soundness of the metal. This QA Inspector noted that Mr. Von Hoff found no rejectable indications.

This QA Inspector observed ABF welder Rick Clayborn performing repair welding operations on lifting lug hole #3 utilizing the SMAW process in the 4G overhead position. The welder employed 3.2mm E7018 electrodes with an amperage of 129. QC Inspector Fred Von Hoff monitored the welding and the parameters. This QA inspector noted that the work at this location appeared to be in general conformance with ABF-WPS-D1. 5-1001-Repair.

13E/14E-A3/A4 (Interior)

This QA Inspector randomly observed ABF welding operator Xiao Jian Wan (ID 9677) performing the Flux Core Arc Welding with gas (FCAW-G) process utilizing a “Bug-O” motorized rail system with a magnetic base attached in the (4G) overhead position on the underside of deck plate “A3/A4”, at 13E/14E of the OBG. This QA Inspector observed QC Inspector Fred Von Hoff monitoring the welding to ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-3110-4. The parameters were recorded as (A=235/V=23.7/TS=190/HI=1.75). This QA inspector made subsequent observations throughout the shift to monitor quality and noted that the work was completed on this date and appeared to be in general conformance to the contract requirements. This joint is a Seismic Performance Critical Member (SPCM).

13E PP119.5 E4 Repair (Exterior)

This QA Inspector randomly observed ABF welder Rick Clayborn conducting excavation operations of ultrasonic rejectable indications on lifting lug holes #1-4 at 13E PP119.5 E4 on the exterior of the OBG. The welder was observed utilizing the carbon air arc technique to cut the excavations and once complete QC Inspector Fred Von Hoff measured the dimensions of the excavations as;

LLH #1-y+0 at 60mm's in length, 20mm's wide and 12mm's deep.
LLH #2-y+0 at 70mm's in length, 30mm's wide and 11mm's deep.
LLH #3-y+90 at 90mm's in length, 20mm's wide and 13mm's deep.
LLH #4-y+70 at 80mm's in length, 25mm's wide and 15mm's deep.
y+157 at 70mm's in length, 20mm's wide and 13mm's deep.

This QA Inspector noted that no welding was performed at these locations on this date. These joints are Seismic Performance Critical Members (SPCM).


Note: The QAI reviewed the observations and inspection with QA Lead Inspector, Daniel Reyes, written in this report. No issues were noted by the QAI and the QA Lead Inspector concurs with the QA report.

Summary of Conversations:

The were no pertinent conversations to report.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910 , who represents the Office of Structural Materials for your project.

Inspected By: Frey,Doug

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer