

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027225**Date Inspected:** 22-Feb-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** L & M Industrial Fabricators**Location:** Tangent, Oregon**CWI Name:** Tom Dreyer**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower Chimney Parapet**Summary of Items Observed:**

This Quality Assurance (QA) Inspector, Art Peterson arrived at L & M Industrial Fabricators between the times noted above to randomly observe Quality Control (QC) personnel monitor the welding operations performed by L & M personnel on the fabrication of tower chimney parapet walls. The following observations for the extra work being performed to the following contract change order were:

CCO: 196 - Description: Construct parapet walls at the Tower Heads

East Tower Chimney Parapet:

This QA Inspector randomly observed L & M welder Bradford Schroyer (Welder ID #16) performing the fillet weld operation per the Flux Cored Arc Welding (FCAW-G) gas shielding process in the (2F) horizontal position connecting stiffener plate- (A11e) and stiffener plate- (A11f) to wall plate- (A11b) and the (3F) vertical position connecting stiffener plate- (A11e) and stiffener plate- (A11f) to base plate- (A11a) and to top plate- (A11d) of the East Tower Head Chimney parapet wall. This QA Inspector observed QC Inspector Tom Dreyer verify prior to the start of the fillet weld operation, that the minimum preheat temperature as per the approved WPS was established and afterwards; verified that the welding parameters (Amps, Volts and Travel Speed) were in accordance with WPS-D1.5-FC-006-2F using Hobart Excel Arc E71T-1 (.052") diameter electrode.

The welding operation was completed at this location and the workmanship appeared to be in general compliance with the contract specifications.

West Tower Chimney Parapet:

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA Inspector randomly observed L & M welder Jake Schuld (Welder ID #17) performing the fillet weld operation per the Flux Cored Arc Welding (FCAW-G) gas shielding process in the (2F) horizontal position connecting stiffener plate- (A11e) and stiffener plate- (A11f) to wall plate- (A11b) and the (3F) vertical position connecting stiffener plate- (A11e) and stiffener plate- (A11f) to base plate- (A11a) and to top plate- (A11d) of the West Tower Head Chimney parapet wall. This QA Inspector observed QC Inspector Tom Dreyer verify prior to the start of the fillet weld operation, that the minimum preheat temperature as per the approved WPS was established and afterwards; verified that the welding parameters (Amps, Volts and Travel Speed) were in accordance with WPS-D1.5-FC-006-2F using Hobart Excel Arc E71T-1 (.052") diameter electrode.

The welding operation was completed at this location and the workmanship appeared to be in general compliance with the contract specifications.

East Tower Chimney Parapet:

This QA Inspector randomly observed L & M welder Bradford Schroyer (Welder ID #16) performing the fillet weld and partial-joint penetration (PJP) corner-joint weld operation per the Flux Cored Arc Welding (FCAW-G) gas shielding process in the (3F-internal side) and (3G -external side) vertical positions connecting top plate- (A11d) to wall plate- (A11b) of the East Tower Head Chimney parapet wall. This QA Inspector observed QC Inspector Tom Dreyer verify prior to the start of the fillet and PJP weld operation, that the minimum preheat temperature as per the approved WPS was established and afterwards; verified that the welding parameters (Amps, Volts and Travel Speed) were in accordance with WPS-D1.5-FC-002-3F and WPS D1.5-FC-TC-P4-GF-3G using Hobart Excel Arc E71T-1 (.052") diameter electrode.

The welding operation was completed at this location and the workmanship appeared to be in general compliance with the contract specifications.

West Tower Chimney Parapet:

This QA Inspector randomly observed L & M welder Jake Schuld (Welder ID #17) performing the fillet weld and partial-joint penetration (PJP) corner-joint weld operation per the Flux Cored Arc Welding (FCAW-G) gas shielding process in the (3F-internal side) and (3G -external side) vertical positions connecting top plate- (A11d) to wall plate- (A11b) of the West Tower Head Chimney parapet wall. This QA Inspector observed QC Inspector Tom Dreyer verify prior to the start of the fillet and PJP weld operation, that the minimum preheat temperature as per the approved WPS was established and afterwards; verified that the welding parameters (Amps, Volts and Travel Speed) were in accordance with WPS-D1.5-FC-002-3F and WPS D1.5-FC-TC-P4-GF-3G using Hobart Excel Arc E71T-1 (.052") diameter electrode.

The welding operation was completed at this location and the workmanship appeared to be in general compliance with the contract specifications.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

Only general conversations between QA and QC on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Peterson, Art

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer