

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027230**Date Inspected:** 22-Feb-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Steve Jensen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower Base 13 meters diaphragm weld joint number W109, ABF welder Jin Pei Wang was observed continuing to perform 1G Shielded Metal Arc Welding (SMAW) welding root pass on the 45mm thick outer West diaphragm plate to 60mm shear plate Partial Joint Penetration (PJP) T-joint. The 45mm diaphragm has a 45 degrees bevel with an average root opening of 3.125mm with partial backing bar. The alignment for weld number W109 was -8.5mm minimum to -12mm maximum. This misalignment which was previously brought to the attention of the ABF QC, and a remedial solution has been put forward by QC through Mr. Jim Bowers and awaiting approval according to QC. The welder was noted using 3/16" diameter E7018H4R implementing Welding Procedure Specification (WPS) ABF-WPS-D15-1050A with measured working current of 228 amps. Prior welding, the welder has preheated the plates to required preheat temperature of more than 150 degrees Fahrenheit using a propylene gas torch. During welding, ABF QC Steve Jensen was noted monitoring the welder. During the shift, root pass SMAW welding on the T-joint mentioned above was completed.

After the completion of W109, the welder has moved to PJP T-joint W121 between the 45mm thick inner West diaphragm and 70mm thick South Tower Shaft skin plate 'A'. The 45mm diaphragm has a 45 degrees bevel with an average root opening of 3.35mm without backing bar. The welder has preheated the weld joint to the required 225 degrees Fahrenheit using the propylene gas torch but did not use the heater blower to maintain the preheat as required. This was brought to the attention of ABF QC Steve Jensen who also talked and asked the ABF

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Superintendent Dan Ieraci to comply with the requirements. Mr. Ieraci informed QC that ABF QC Manager Jim Bowers instruction was to use the propylene gas torch to preheat without the need to maintain and perform the post weld heat treatment. The welder performed and completed the root pass welding using the same process and procedure mentioned above. There was no post weld heat treatment or holding of the required preheat to three more hours performed on the weld joint after welding. Due to this infraction, an incident report was generated. The welder has also started the root pass at weld joint location (W128) between the 45mm thick North diaphragm plate to North Tower shaft skin plate 'E' but was not completed at the end of the shift.

At Tower Base 13 meters diaphragm weld joint number W108, ABF welder Wai Kitlai was observed continuing to perform 1G Shielded Metal Arc Welding (SMAW) welding root pass on the 45mm thick inner West diaphragm plate to 60mm shear plate PJP T-joint. The 45mm diaphragm has a 45 degrees bevel with an average root opening of 12mm, with backing bar. The alignment for weld number W108 was noted -5mm minimum to +11.5mm maximum. This misalignment which was previously brought to the attention of the ABF QC, and a remedial solution has been put forward by QC through Mr. Jim Bowers and awaiting approval according to QC. The welder was noted using 3/16" diameter E7018H4R implementing Welding Procedure Specification (WPS) ABF-WPS-D15-1050A with measured working current of 230 amps. Prior welding, the welder has preheated the plates to required preheat temperature of more than 150 degrees Fahrenheit using a propylene gas torch. During welding, ABF QC Steve Jensen was noted monitoring the welder. During the shift, root pass SMAW welding on the T-joint mentioned above was completed.

After the completion of W108, the welder has moved to PJP T-joint W122 between the 45mm thick inner West diaphragm and 70mm thick West Tower Shaft skin plate 'A'. The 45mm diaphragm has a 45 degrees bevel with an average root opening of 6.4mm without backing bar. The welder has preheated the weld joint to the required 225 degrees Fahrenheit using the propylene gas torch but did not use the heater blanker to maintain the preheat as required. The welder performed and completed the root pass welding using the same process and procedure mentioned above. There was no post weld heat treatment or holding of the required preheat to three more hours performed on the weld joint after welding. Same infraction was noted and it was included in the incident report that was generated. The welder has also started the root pass at weld joint location (W127) between the 45mm thick North diaphragm plate to West Tower shaft skin plate 'E' but was not completed at the end of the shift.

At Tower Base 9 meters diaphragm, fit up/tack welding of drop in plates at outer West diaphragm was noted continuing. ABF welder Luo Xiao Hua was observed performing tack welding the 45mm drop ins to 60mm thick shear plate using Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode. The plates were preheated to required temperature of 150 degrees Fahrenheit using propylene gas torch prior welding. During the tack welding, ABF QC Steve Jensen was noted monitoring the parameters of the welder. At the end of the shift, fit up/tack welding of two more drop ins for the outer West diaphragm was completed.

At 9 meters South diaphragm, ABF welder Han Wen Yu was also observed performing tack welding/fit up of diaphragm drop ins. The welder was noted using the same process SMAW with 1/8" diameter E7018H4R electrode. During the tack welding, ABF QC Steve Jensen was noted monitoring the parameters of the welder. At the end of the shift, fit up/tack welding of four drop ins for the South diaphragm was completed.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

At Tower Base 13 meters 45mm thick diaphragm plate to 70mm thick South and West Tower shaft skin plates 'A'. ABF welders performed root pass welding on the Partial Joint Penetration (PJP) T-joint without continuous preheat of 225 degrees Fahrenheit and holding of three hours after welding.



02-22-2012 1058 Hours Self Anchored Suspension Bridge

At Tower Base 13 meters diaphragm, ABF welders Wai Kitlai and Jin Pei Wang were observed performing 1G Shielded Metal Arc Welding (SMAW) welding root pass on the PJP T-joints W108 and W109.



02-22-2012 0821 Hours Self Anchored Suspension Bridge

At Tower Base 13 meters inner West diaphragm to South and West Tower shaft skin plate 'A' PJP T-joints W121 and W122, ABF welders Jin Pei Wang and Wai Kitlai were noted welding the root pass using Shielded Metal Arc Welding (SMAW) without continuous preheat of 225 degrees Fahrenheit and holding for three hours after welding.



02-22-2012 1106 Hours Self Anchored Suspension Bridge

At Tower Base 9 meters outer West diaphragm, ABF personnel were observed preheating the drop in and diaphragm plates prior tack welding.



02-22-2012 0925 Hours Self Anchored Suspension Bridge

Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer