

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027303**Date Inspected:** 07-Mar-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG/Tower**Summary of Items Observed:**

At the start of the shift this Quality Assurance Lead Inspector (QAI) traveled to the SAS project site and observed the work and the inspection performed by American Bridge/Fluor Enterprises (AB/F) Quality Control (QC) personnel. The observations and inspections were performed as noted below:

A). This Quality Assurance Lead Inspector (QALI) assigned the QA Inspectors to the following, but not limited to the work station (s) listed, to observe the welding and the QC inspection of the following:

Joselito Lizardo-Tower, at the 9 Meter El. (Observed the welding, QC inspection and testing of diaphragm plates and fit-up of the drop-in plates) and OBG W5 (Observation of the welding and QC inspection of the Deck Access Hole, DAH).

Craig Hager-Tower, at the 13 Meter El. (Observed the welding, QC inspection and testing of the diaphragm plates)

Skyway-No work

NOTE: See QA daily Weld Inspection Reports (WIR) and NDE reports for additional information and details.

Quality Assurance Lead Inspector (QALI) Summary

This QA Lead Inspector (QALI) observed the QA Inspector's Joselito Lizardo and Craig Hager monitor the work performed by the QC inspectors at random intervals and also observed the QA Inspectors verify the welding

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

parameters, the minimum preheat and the maximum interpass temperatures for compliance with the contract specifications. The QAI's utilized a Fluke 337 clamp meter to measure the electrical welding parameters, Tempil Heat Indicators and/or a Fluke 63 IR Thermometer for verifying the preheat and interpass temperatures. At the conclusion of the shift, this QA Lead Inspector discussed and reviewed the work performed by the QAI's in regards to the various observations and the verifications of the WPS's, consumables, welding parameters, preheat and interpass temperatures. The QAI observations of the QC inspection and verification of the welding parameters performed on this date appeared to comply with the contract specifications and no issues were noted.

OBG-QAI Observations

Deck Access Holes and Stiffeners

The QAI observed the Shielded Metal Arc Welding (SMAW) of the transverse stiffener located at Panel Point(PP)70.5 Deck Access Hole (DAH)plate, identified as Weld Number (WN): 8E-PP70.5-E2-TS. The welding was performed by Salvador Sandoval ID-2202 utilizing the Welding Procedure Specification (WPS) ABF-WPS-D15-1110-A, Rev. 1. The WPS was also utilized by the QC inspector Steve McConnell as a reference to monitor the welding and verify the welding parameters which was recorded as 135 amps.

The QAI also observed the back gouging of the Deck Access Hole (DAH) plate identified as Weld Number (WN): 9W-PP84.5-W2. The Air Carbon Arc (ACA) process was performed by utilizing the manual method.

The welding of the stiffener utilized the 3.2 mm Lincoln electrode to perform the welding in the vertical (3G) position with the work placed in an approximately vertical plane with the groove approximately vertical. The minimum preheat temperature of 10 degrees Celsius and the maximum interpass temperature of 230 degrees Celsius appeared to comply with the contract specifications.

OBG E14-Punch List Item # 3759-N

The QAI observed the continued Shielded Metal Arc Welding (SMAW) of the new flange plate (500 mm-L) splice located at Panel Point (PP) 128 and identified X4575E. The welding was performed by Rory Hogan ID-3186 utilizing the Welding Procedure Specification (WPS) ABF-WPS-D15-1110A, Rev. 1. The WPS was also used by the Quality Control (QC) Inspector John Pagliero to monitor the Complete Joint Penetration (CJP) welding and to perform the QC inspection for compliance. The QAI observed the QC inspector verifying the welding parameters and were noted as 130 amps. The minimum preheat temperature of 20 degrees Celsius and the maximum interpass temperature of 230 degrees Celsius appeared to comply with contract documents. The welding was performed in the vertical (3G) position with the work placed in an approximately vertical plane with the groove approximately vertical. The flange plate was removed because of interference with the lifting rod which was utilized during the erecting of the OBG E14. Reference TC-RFI-0485R0.

QAI/NDE Verification

The QAI performed Ultrasonic Testing (UT) and Magnetic Particle Test (MPT) of the Complete Joint Penetration (CJP) on the Lifting Lug Hole (LLH) and Vent Hole (VT) welds. The welds were tested 10% to verify that the weld and testing by QC meet the requirements of the contract documents. The examination was performed as per

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

the contract documents and for test results, identity and location of the welds see QAI test reports TL-6027 and TL-6028 generated on this date.

This QALI continued the daily review of field inspection reports and update of the field document control tracking records regarding the Orthotropic Box Girders (OBG, Longitudinal and Transverse "A" Deck Stiffeners, Deck Access Holes and the Tower Shear plates).

Summary of Conversations:

There were general conversations with Quality Control Lead Inspector, Bonifacio Daquinag, Jr., at the start of the shift regarding the location of welding, inspection personnel scheduled for this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Reyes,Danny	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
