

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027423**Date Inspected:** 10-Apr-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1300**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Tower 13M Elevation

This QA Inspector reported to the 13M elevation of the Tower to monitor quality and observe Submerged Arc Welding (SAW) of the diaphragm plate weld #113. This QA Inspector observed heat induction blankets to provide pre-heat for the single bevel joint and verified the temperature was the required minimum of 225° F. It was also noted that the remote oven for the ESAB EN 760 Flux was in the on position with the dial set at 250° F as ABF welding personnel employed a flux recycling vacuum hose to empty the feeder hopper of the SAW unit. This QA Inspector observed the removal of the electrode spool which was discarded and replaced with a new F7A2-EM12KH8 electrode spool. QC Inspector Fred Von Hoff measured the parameters for amperage, volts, travel speed and the heat input as ABF welder James Zhen (ID 6001) adjusted the controls on the Lincoln track mounted wire feeder. Upon approval for conformity with WPS-D1.5-4062-1, Mr. Zhen commenced welding operations on weld #113 in the 1G flat position. On a subsequent observation, this QA Inspector observed ABF welding personnel recycle the flux utilizing a vacuum hose and cleaning the edge of the work with a chipping hammer between passes. Mr. Zhen was observed adjusting the path of the feeder prior to each consecutive pass during the ongoing process and inspected each completed pass for indications and workmanship. QC Inspector Fred Von Hoff was present to monitor the welding and the parameters so they remain within the requirements of the WPS. This QA Inspector made subsequent observations throughout the shift to monitor quality and noted that

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

the work was in process and appeared to be in general conformance with the contract specifications.

Tower 13M Elevation Weld #114 and 115

This QA Inspector randomly observed QC Inspector Fred Von Hoff perform a Magnetic Particle (MT) inspection of diaphragm weld #114 and 115 at the 13M elevation of the Tower. It was noted that Mr. Von Hoff found no rejectable indications. This QA Inspector performed an MT Inspection on the diaphragm welds at the same location. This QA Inspector performed the yoke method in conformance with ASTM E 709 and the standard of acceptance with D1.5 section 6.26. This QA Inspector noted that no rejectable indications were found at the time of testing. This QA Inspector generated a TL-6028 MT report on this date. The completed work at this location appeared to be in general conformance with the contract specifications.

Summary of Conversations:

This QA Inspector conducted a turnover concerning the status and operations at the 13m elevation of the Tower with QAI Lead Daniel Reyes.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910 , who represents the Office of Structural Materials for your project.

Inspected By:	Frey,Doug	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
