

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027785**Date Inspected:** 13-Jun-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG/Tower**Summary of Items Observed:**

At the start of the shift this Quality Assurance Lead Inspector (QAI) traveled to the SAS project site and observed the work and the inspection performed by American Bridge/Fluor Enterprises (AB/F) Quality Control (QC) personnel. The observations and inspections were performed as noted below:

A). This Quality Assurance Lead Inspector (QALI) assigned the QA Inspectors to the following, but not limited to the work station(s) listed, to observe the welding and the QC inspection of the following:

Joselito Lizardo-OBG E13 Drop-In Panels (Observation of welding, QC inspection and testing of structural steel floor beams) and OBG W13 Drop-In Panel (Observation of welding, QC inspection and testing of panel splices), FW Spencer (Observation of welding and QC inspection of mechanical piping) and QA/VT & MPT verification.

Will Clifford-Tower Shear Plates, ESW "E" and "F" (Performed investigative excavation, documentation and observed QC inspection and testing of transverse and longitudinal indications). Issue of excavation at ESW "E". See QALI Summary in regards to this issue.

Doug Frey-Tower Shear Plates, ESW "T"-(Observation of repair welding, QC inspection and testing)and ESW "F" (Observation of excavation).

Rodney Patterson-OBG E13 Drop-In Panel (Observation of production welding, repair welding, QC inspection and testing of structural steel deck beams and panel deck field splices).

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

Matt Daggett-Tower CCO # 201(Observation of welding and QC inspection of the padeyes to the tower shaft skin plates).

NOTE: See QA daily Weld Inspection Reports (WIR) and NDE reports for additional information and details.

## Quality Assurance Lead Inspector (QALI) Summary

This QA Lead Inspector (QALI) observed the QA Inspector's Joselito Lizardo, William Clifford, Doug Frey, Rodney Patterson and Matt Daggett monitor the work performed by the QC inspectors at random intervals and also observed the QA Inspectors verify the welding parameters, the minimum preheat and the maximum interpass temperatures for compliance with the contract specifications. The QAI's utilized a Fluke 337 clamp meter to measure the electrical welding parameters, Tempil Heat Indicators and/or a Fluke 63 IR Thermometer for verifying the preheat and interpass temperatures. At the conclusion of the shift, this QA Lead Inspector discussed and reviewed the work performed by the QAI's in regards to the various observations and the verifications of the WPS's, consumables, welding parameters, preheat and interpass temperatures. The QAI observations of the QC inspection and verification of the welding parameters performed on this date appeared to comply with the contract specifications and one (1) issues was noted.

## Issue:

QAI, William Clifford, informed this QALI that during the excavation of the transverse indications located at ESW "E" the welder proceeded to remove the indications utilizing the Air Carbon Arc (ACA) method. This task was performed after Mr. Clifford requested that remaining removal process be accomplished utilizing the grinding method. This QALI contacted QA Supervisor, William Levell, to discuss this issue and in conclusion Mr. Levell decided that a Non Conformance Report (NCR), TL-015 and an Incident Report (IR) was required. Mr. Clifford was informed by this QALI to generate above mentioned documentation. For additional information see Mr. Clifford's Weld Inspection Report (WIR) for this date.

This QALI continued the daily review of field inspection reports and update of the field document control tracking records regarding the Orthotropic Box Girders (OBG, Longitudinal and Transverse "A" Deck Stiffeners, Deck Access Holes and the Tower Shear plates). Also, this QALI performed survey and prepared update documentation of the East and West OBG.

## Summary of Conversations:

There were general conversations with Quality Control Lead Inspector, Bonifacio Daquinag, Jr., at the start of the shift regarding the location of welding, inspection personnel scheduled for this shift.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---

**Inspected By:** Reyes,Danny

Quality Assurance Inspector

---

**Reviewed By:** Levell,Bill

QA Reviewer