

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027811**Date Inspected:** 21-Jun-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** William Sherwood**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 3W-PP122.2 @ 8650 location Y=2500mm to 5000mm top deck drop-in plate butt joint inside, QA randomly observed ABF certified welder Rory Hogan continuing to perform 4G (overhead position) Shielded Metal Arc Welding (SMAW) back welding cover pass on the CJP SPCM splice butt joint. The welder was utilizing 3.2mm diameter E7018H4R electrode implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040C-CU. The joint being welded had a single V-groove butt joint with copper plate backing bar that was originally welded from the top using a combination of SMAW and Submerged Arc Welding (SAW) then removed the copper backing plate using carbon air arc gouging and ground smooth. The plates were preheated to more than 150 degree Fahrenheit using Miller Proheat 35 Induction Heating System prior welding. Welding parameters were monitored by ABF/QC William Sherwood. QA noted the working welding parameters of 132 amperes on the 3.2mm diameter E7018H4R electrode. The workmanship and appearance of the completed cover pass deemed satisfactory. During the shift, the welder was noted flush grinding the welded cover as he moves along the length of the butt joint being welded.

At OBG 3W-PP122.2 @ 8650 location Y=0mm to 2500mm top deck drop-in plate butt joint inside, QA randomly observed ABF certified welder Mike Jimenez continuing to perform 4G (overhead position) Shielded Metal Arc Welding (SMAW) back welding cover pass on the CJP SPCM splice butt joint. The welder was utilizing 3.2mm diameter E7018H4R electrode implementing Caltrans approved Welding Procedure Specification (WPS)

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

ABF-WPS-D15-1040C-CU. The joint being welded had a single V-groove butt joint with copper plate backing bar that was originally welded from the top using a combination of SMAW and Submerged Arc Welding (SAW) then removed the copper backing plate using carbon air arc gouging and ground smooth. The plates were preheated to more than 150 degree Fahrenheit using Miller Proheat 35 Induction Heating System prior welding. Welding parameters were monitored by ABF/QC William Sherwood. QA noted the working welding parameters of 128 amperes on the 3.2mm diameter E7018H4R electrode. The workmanship and appearance of the completed cover pass deemed satisfactory. During the shift, cover pass back welding on area mentioned above was completed and the welder has moved to another location 13W-W2.1 @ 10100 location Y=1600mm to Y=2800mm. The welder was noted using the same process and implementing the same procedure mentioned above. The welder was noted continuing to back weld the bottom side of the butt joint until the end of the shift.

At OBG 3W-W2.5 @ 5030 location Y=0mm to 1850mm top deck drop-in plate butt joint inside, QA randomly observed ABF certified welder Han Wen Yu perform 4G (overhead position) Shielded Metal Arc Welding (SMAW) back welding cover pass on the CJP SPCM butt joint. The welder was utilizing 4.0mm diameter E7018H4R electrode implementing Caltrans approved Welding Procedure Specification (WPS)

ABF-WPS-D15-1040C-CU. The joint being welded had a single V-groove butt joint with copper plate backing bar that was originally welded from the top using a combination of SMAW and Submerged Arc Welding (SAW) then removed the copper backing plate using carbon air arc gouging and ground smooth. The plates were preheated to more than 150 degree Fahrenheit using Miller Proheat 35 Induction Heating System prior welding. Welding parameters were monitored by ABF/QC William Sherwood. QA noted the working welding parameters of 150 amperes on the 4.0mm diameter E7018H4R electrode. The workmanship and appearance of the completed cover pass deemed satisfactory. During the shift, cover pass back welding on area mentioned above was completed and the welder has started flush grinding the bottom side of the welded cover until the end of the shift.

At the request of Quality Control Field Supervisor, Bonifacio Daquinag, QA has randomly verified the QC VT/MT of the top deck cat walk welded temporary attachment removal. The QA verification was performed to verify that the removal and the VT/MT inspection performed by the QC inspector meet the requirements of the contract documents. At the conclusion of the QA verification it appeared that the weld and the QC inspection complied with the contract documents.

1. OBG 11E Panel Point PP107E – top deck cat walk temporary attachment removal QA verified.

Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

| | | |
|----------------------|-------------------|-----------------------------|
| Inspected By: | Lizardo, Joselito | Quality Assurance Inspector |
| Reviewed By: | Levell, Bill | QA Reviewer |
