

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027942**Date Inspected:** 11-Jul-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower Component**Summary of Items Observed:**

Quality Assurance Inspector (QA) William Clifford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Ultrasonic Testing of ESW (retest)**ESW G, Face B:**

This QA performed Ultrasonic Testing (UT) on Tower Electroslag Complete Joint Penetration (CJP) shear plate weld designated as "ESW G" face B. Location (Y=8000~8100 of this weld was inspected using this testing method.

This weld was previously tested by this QA and QC ultrasonic technician Scott Kortum in accordance with supplemental procedure SE-UT-D1.5-CT-108-ESW-R5. Mr. Kortum's findings did not match the original findings of this QA. This QA retested this previously tested area and confirmed the original recordable indication rating, Y location, and depth. Mr. Kortum then retested the same area and confirmed this QA's findings. Mr. Kortum updated his log and report to reflect this new information.

This QA observed one (1) recordable indication at the time of testing.

Y= 8050mm, X= -10mm

L= 25mm

A= 64db, B= 54db, C= 7db, D= 3db

SP= 108.6mm, DP= 36.61mm

This QA originally generated a TL-6027 UT report on 07-06-12.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Reporting of ESW Ultrasonic Testing

On 07/10/12 this QA tested ESW “mock-up” and Performance Qualification Record (PQR) test welds for the Tower Shear Plate ESW welds of the San Francisco / Oakland Bay Bridge (SFOBB) Self Anchored Suspension (SAS) project.

Welds tested were samples of 60mm-70mm butt-joint ESW, 60mm-70mm t-joint ESW, and 60mm-70mm skewed t-joint ESW. The “mock-up” weld was a 100mm-80mm transition butt-joint ESW weld. This QA tested approximately 1880mm of the “mock-up”.

Weld samples were tested with the probe oriented in the “E scan” direction for attempted discovery of transverse indications. Due to the limited scanning space available, the standard scanning pattern as prescribed by AWS D1. 5 could not be used to perform a perpendicular full volumetric examination of these ESW welds. Limited scanning was used to find a distinct and repeatable set of returned signals (3 signals) that have been measured to be located at the outer grain boundaries and approximate center of the ESW weld.

This QA reviewed and reported compiled data for this testing. Photographs have been organized and edited for text and submitted with the report dated 07/10/12. A TL-6027 UT report has also been issued for the date of 07/10/12. This UT report contains pertinent information for recorded transverse indications found during “mock-up” and PQR testing.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Conversations were relevant to testing performed.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Clifford, William	Quality Assurance Inspector
Reviewed By:	Levell, Bill	QA Reviewer
