

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028023**Date Inspected:** 20-Jul-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job site

CWI Name: Jesse Cayabyab
Inspected CWI report: Yes No N/A
Electrode to specification: Yes No N/A
Qualified Welders: Yes No N/A
Approved Drawings: Yes No N/A

CWI Present: Yes No
Rod Oven in Use: Yes No N/A
Weld Procedures Followed: Yes No N/A
Verified Joint Fit-up: Yes No N/A
Approved WPS: Yes No N/A
Delayed / Cancelled: Yes No N/A

Bridge No: 34-0006**Component:** Tower**Summary of Items Observed:**

Quality Assurance Inspector (QAI) Rodney Patterson was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Electroslag Weld Excavations

This QA observed ABF/JV welding personnel performing an exploratory excavation of an Electroslag Weld ESW "B" from face A. The exploratory excavation was performed to compare the AWS decibel rating to the actual indication observed due to the attenuation of sound in the coarse grained welds. The indications that were excavated were discovered by the joint QA/QC inspection team on a previous shift. The joint inspection team utilized the supplemental UT procedure SE-UT-D1.5-CT-108-ESW-R5 for the inspection of electroslag welds; however the use of the pitch-catch ultrasonic testing has not been utilized to date.

The carbon arc gouging process as well as grinding was used to excavate approximately 2mm at a time once near the indications depth. In between excavation passes both QAI and QC inspector Jesse Cayabyab performed Magnetic Particle Testing (MT) and photographed any observed indications found at the achieved depth. The weld ESW "B" was excavated at the following Y locations on this date. The details of the QA/QC findings were recorded on a joint inspection form for ESW weld excavations and are as follows;

ESW "B" Face A from Y=3880~4020 for a longitudinal recordable indication ultrasonically detected at approximately Y=3940 (+3 AWS db rating.)

WELDING INSPECTION REPORT



(Continued Page 2 of 2)

Initial excavation 12mm in depth - One (1) longitudinal indication observed measured to be 20mm in length. The QAI and QC inspector Jesse Cayabyab were instructed by QA and QC management during this shift to terminate the exploratory excavations until further notice. Additional grinding of the indication will be required on a later shift.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Patterson,Rodney

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer