

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028182**Date Inspected:** 14-Aug-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

Quality Assurance Inspector (QA) William Clifford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Ultrasonic Testing of ESW**ESW W, Face B:**

This QA performed Ultrasonic Testing (UT) on approximately 1600mm of Tower Electroslag Complete Joint Penetration (CJP) shear plate weld designated as "ESW W" face B. Location (Y=5150~6750) of this weld was inspected using this testing method.

This weld was previously accepted by QC Ultrasonic technicians in accordance with supplemental procedure SE-UT-D1.5-CT-108-ESW-R5.

This QA observed no recordable longitudinal indications at the time of testing.

This QA observed no recordable transverse indications at the time of testing.

*Note: Due to stiffener plates (2 x's 45mm) and the 9m diaphragm plate (1 x's 50mm) approximately 140mm of this weld could not be full volumetrically scanned from this face.

This QA generated a TL-6027 UT report on this date.

This QA performed UT of weld designated as ESW W in accordance with the approved supplemental procedure. This testing was performed in tandem with QC technician Scott Kortum. Tandem report for work performed on this date will be completed by QC technician and signed by both QA/QC parties. Items listed on tandem report

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

reflect indications agreed upon by QA/QC. Due to QA/QC disagreement on indication interpretation, tandem report may not reflect all indications discovered by QA at time of testing. Please see TL-6027 for complete listing of QA recorded indications.

ESW N, Face B:

This QA performed Ultrasonic Testing (UT) on approximately 1600mm of Tower Electroslag Complete Joint Penetration (CJP) shear plate weld designated as “ESW N” face B. Location (Y=5150~6750) of this weld was inspected using this testing method.

This weld was previously accepted by QC Ultrasonic technicians in accordance with supplemental procedure SE-UT-D1.5-CT-108-ESW-R5.

This QA observed two (2) rejectable longitudinal indications at the time of testing.

This QA observed three (2) recordable longitudinal indications at the time of testing.

This QA observed four (9) recordable transverse indications at the time of testing.

*Note: Due to stiffener plates (2 x's 45mm) and the 9m diaphragm plate (1 x's 50mm) approximately 140mm of this weld could not be full volumetrically scanned from this face.

This QA generated a TL-6027 UT report on this date.

The following indications were observed as having a transverse orientation. Due to joint configuration and weld cap shape these indications could not be evaluated for length or “X” location.

Indication #1: Y= 6910mm

Sizing – A=79db, B= 51db, C= 5db, D= 23db

Sound Path= 94.78mm, Depth= 31.63mm

Indication #2: Y= 6700mm

Sizing – A=80db, B= 51db, C= 5db, D= 24db

Sound Path= 92.90mm, Depth= 31.01mm

Indication #3: Y= 6540mm

Sizing – A=80db, B= 51db, C= 6db, D= 23db

Sound Path= 97.63mm, Depth= 32.58mm

Indication #4: Y= 6030mm

Sizing – A=78db, B= 51db, C= 5db, D= 22db

Sound Path= 94.78mm, Depth= 31.63mm

Indication #5: Y= 5625mm

Sizing – A=79db, B= 51db, C= 6db, D= 22db

Sound Path= 99.24mm, Depth= 33.12mm

Indication #6: Y= 5585mm

Sizing – A=78db, B= 51db, C= 9db, D= 18db

Sound Path= 142.7mm, Depth= 47.65mm

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Indication #7: Y= 5570mm

Sizing – A=76db, B= 51db, C= 8db, D= 17db

Sound Path= 126.4mm, Depth= 42.20mm

Indication #8: Y= 5540mm

Sizing – A=77db, B= 51db, C= 7db, D= 19db

Sound Path= 107.8mm, Depth= 36.01mm

Indication #9: Y= 5450mm

Sizing – A=76db, B= 51db, C= 6db, D= 19db

Sound Path= 105.9mm, Depth= 35.38mm

The following indications were observed as having a longitudinal orientation.

Indication #1: Y= 5775mm

Sizing – A=54db, B= 51db, C= 5db, D= -1db

X= -2mm, L= 40mm

Sound Path= 84.43mm, Depth= 28.18mm

Indication #2: Y= 5515mm

Sizing – A=68db, B= 51db, C= 6db, D= 11db

X= -2mm, L= 30mm

Sound Path= 104.6mm, Depth= 24.94mm

Indication #3: Y= 5485mm

Sizing – A=66db, B= 51db, C= 6db, D= 9db

X= -8mm, L= 40mm

Sound Path= 96.38mm, Depth= 32.17mm

Indication #4: Y= 5210mm

Sizing – A=55db, B= 51db, C= 4db, D= 0db

X= -5mm, L= 40mm

Sound Path= 78.51mm, Depth= 25.30mm

This QA performed UT of weld designated as ESW N in accordance with the approved supplemental procedure. This testing was performed in tandem with QC technician Scott Kortum. Tandem report for work performed on this date will be completed by QC technician and signed by both QA/QC parties. Items listed on tandem report reflect indications agreed upon by QA/QC. Due to QA/QC disagreement on indication interpretation, tandem report may not reflect all indications discovered by QA at time of testing. Please see TL-6027 for complete listing of QA recorded indications.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Summary of Conversations:

Conversations were relevant to testing performed.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Clifford, William	Quality Assurance Inspector
----------------------	-------------------	-----------------------------

Reviewed By:	Levell, Bill	QA Reviewer
---------------------	--------------	-------------