

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028226**Date Inspected:** 22-Aug-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

Quality Assurance Inspector (QA) William Clifford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Electroslag Excavation

This QA observed ABF personnel performing the excavation of rejectable indication previously discovered on ESW B, Face A, at Y= 7800mm.

Measurements for the excavation:

L= 220mm, W= 16mm, D= 8mm

Electroslag Weld Repair Welding

This QA observed, at random intervals, ABF/JV qualified welder Xiao Hua Luo #1291 continue performing Flux Core Arc Welding (FCAW) implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3000-3Repair. The joint being welded was tower shear plate designated as ESW weld, location "Q" from face B.

Weld "Q" - Y= 2140mm, L= 650mm, W= 75mm, D= 53mm

During welding, ABF Quality Control (QC) Andrew Keech was noted monitoring the welding parameters.

Ultrasonic Testing

This QA performed Ultrasonic Testing (UT) of Tower Electroslag Weld (ESW) designated as "ESW G" face A at locations (Y= 2800mm~3420mm).

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

These welds were previously accepted by QC Ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.4.

This QA observed no rejectable indications at the time of testing.

This QA observed three (3) recordable indications at the time of testing.

This QA generated a TL-6027 UT report on this date. The completed work observed at this location appeared to be in compliance with the contract specifications.

Recordable Indications were documented as:

Indication #1: Y= 2670mm, X= -22mm, L= 45mm

Sizing – A= 70db, B= 52db, C= 5db, D= 13db

SP= 93.62mm, DP= 31.71mm

Indication #2: Y= 3140mm, X= -2mm, L= 85mm

Sizing – A= 67db, B= 52db, C= 6db, D= 9db

SP= 103.8mm, DP= 5.161mm

Indication #3: Y= 3305mm, X= -16mm, L= 20mm

Sizing – A= 69db, B= 52db, C= 8db, D= 9db

SP= 121.5mm, DP= 41.18mm

Sound Path= 121.1mm, Depth= 42mm

This QA performed Ultrasonic Testing (UT) of Tower Electroslag Weld (ESW) designated as “ESW P” face B at locations (Y= 3300mm~5400mm).

These welds were previously accepted by QC Ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.4.

This QA observed no rejectable or recordable indications at the time of testing.

This QA generated a TL-6027 UT report on this date. The completed work observed at this location appeared to be in compliance with the contract specifications.

Magnetic Particle Testing

This QA Inspector performed Magnetic Particle Testing (MT) of completed weld repair on tower "ESW G", face A. This QA observed no rejectable indications at the time of testing. This QA Inspector generated a TL-6028 MT report on this date. The completed work observed at this location appeared to be in compliance with the contract specifications.

Measurements for testing are:

Weld “G” – Y= 2800mm~3420mm.

This QA Inspector performed Magnetic Particle Testing (MT) of completed weld repair on tower "ESW P", face B. This QA observed no rejectable indications at the time of testing. This QA Inspector generated a TL-6028 MT report on this date. The completed work observed at this location appeared to be in compliance with the contract specifications.

Measurements for testing are:

Weld “P” – Y= 3300mm~5400mm.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

ESW RWR Tracking

This QA was instructed by Task Leader Bill Levell to generate a spread sheet for the tracking of Request for Weld Repair (RWR) forms submitted by ABF for the repair of Electroslag Welds located at the base of the Tower.

This assigned task requires review of all submitted RWR's as well as review of approved QA TL-6031 report forms applicable to this welding, testing, and repair. This QA used the balance of time not allocated for in-process inspection and testing to work on this task.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Conversations were relevant to work performed.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Clifford,William	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
