

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028376**Date Inspected:** 11-Sep-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Fred Michels and Cris Concha**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 13E-E2.1-@9500 drop-in top deck plate inside, QA randomly observed ABF/JV qualified welder Rick Clayborn continuing to perform CJP groove welding repair on a Seismic Performance Critical Member (SPCM) due to Ultrasonic Testing (UT) detected defect on welded splice butt joint. The welder preheated the repair area and its vicinity to >225°F using propylene gas torch prior excavation and then ground smooth the groove of the excavation. After its completion, ABF QC Cris Concha performed Magnetic Particle Testing (MT) on the removal of the defects with no relevant defect noted during the test. This QA also performed same test verification with same result noted.


ABF personnel were noted using propylene gas torch to preheat the repair area and its vicinity to 325°F and as soon as the required temperature was attained the welder started performing the welding repair. Welder Rick Clayborn was observed manually welding in 4G (overhead) position utilizing Shielded Metal Arc Welding (SMAW) with 3.2mm diameter E7018H4R electrode implementing Caltrans approved welding procedure ABF-WPS-D15-1004 Repair. Welder Rick Clayborn was noted welding five (5) first time and two (2) second time repairs at various Y locations listed below. During welding, ABF QC Fred Michels was noted monitoring the welder from the inside while Cris Concha was noted monitoring the welders' welding parameter from the outside with measured working current of 136 amperes on the 3.2mm diameter E7018H4R electrode. Since the two (2) second time repairs need an approved Request for Weld Repair (RWR) prior to commence the repair, this QA has

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

informed ABF QC Cris Concha about the need for the RWR prior repair. Also, according to ABF QC Fred Michels he had informed the welder that the two such repair still awaiting Caltrans approval. Despite this notice given by the QC to the welder forewarning him not to proceed with the two repairs, the welder performed the two repairs and completed them during the shift without the approved RWR. Since this was in violation to the procedure per contract documents, this QA issued an Incident Report. Each time the welder has completed one repair, an ABF personnel was noted performing the post weld heat treatment (PWHT) using the propylene gas torch and verifying the heat using the 450°F for one hour as required. Another ABF personnel were also noted continuously preheating the repair area and its vicinity to 325°F as the welder goes to another repair. ABF welder Rick Clayborn has completed from inside the first and second time repairs listed below;

Y-location	Length	Width	Depth	RWR#	Remarks
1. 8050mm	50mm	20mm	9mm	N/A	R1- completed.
2. 3240mm	150mm	20mm	12mm	N/A	R1- completed.
3. 2650mm	70mm	20mm	8mm	Required R2	– completed.
4. 2120mm	50mm	20mm	5mm	N/A	R1- completed.
5. 1210mm	40mm	20mm	8mm	Required R2	– completed.
6. 1075mm	100mm	15mm	9mm	N/A	R1- completed.
7. 3590mm	50mm	20mm	10mm	N/A	R1- completed.



## Summary of Conversations:

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

Since the two (2) second time repairs at OBG 13E-E2.1-@9500 need an approved Request for Weld Repair (RWR) prior to commence the repair, ABF QC Fred Michels had informed the welder that the two such repair still awaiting Caltrans approval. Despite this notice given by the QC to the welder, forewarning him not to proceed with the two repairs, the welder performed the two repairs and completed them during the shift without the approved RWR. Since this was in violation to the procedure per contract documents, this QA issued an Incident Report.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Lizardo, Joselito	Quality Assurance Inspector
<b>Reviewed By:</b>	Levell, Bill	QA Reviewer

---