

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028529**Date Inspected:** 03-Oct-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

12E PP115.5- BW2 (Interior)

This QA Inspector randomly observed the Visual Testing (VT) indication repairs conducted by ABF/JV qualified welder James Zhen #6001 on the beam web at 12E PP115.5-BW2 on the interior of the OBG. The welder performed SMAW to fill low spots followed by grinding and blending to provide a smooth consistent surface area. QC Tony Sherwood verified the temperature and recorded the parameters as acceptable and within the requirements of ABF-WPS-D1.5-1000-Repair-Revision 2. The welder was observed welding the joint followed by grinding and blending of the work utilizing a small disc grinder. On a subsequent observation, this QA Inspector noted that the welding was performed in the 3G vertical position utilizing the E7018-H4R low hydrogen electrodes. The 3.2mm electrodes were stored in electrically heated, thermostatically controlled oven after removal from the sealed containers. The exposure limits of the electrodes appeared to comply with the minimum storage oven temperature of 120 degrees Celsius as per the contract documents. The welding parameters and surface temperatures were verified by the QC inspector's utilizing a Fluke 337 clamp meter to measure the electrical welding parameters and Tempilstik Heat Indicators for verifying the preheat and inter-pass temperatures. At the time of the observation no issues were noted by the QA. On subsequent observations throughout the shift to monitor quality, it was noted that the work was in progress and appeared to be in general conformance with the contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 5)

12E PP116.5-E5-DAH (Interior)

This QA Inspector randomly observed the excavation operations of Ultrasonic rejectable indications on the Complete Joint Penetration (CJP) joint on the Deck Access Hole (DAH) at 12E PP116.5-E5-DAH on the interior of the OBG. This QA Inspector observed ABF/JV qualified welder Mike Jimenez #4671 performing the Carbon Arc Gouging (CAG) method to remove metal from the material. The welder was observed cleaning up the excavations utilizing a small disc grinder and a de-burring drill. Upon completion of the excavation, Quality Control (QC) Inspector John Hays performed a Magnetic Particle Inspection (MT) of the site to determine soundness of the metal and observed no indications, QC then measured the dimensions of the excavations for length, width and depth. This QA Inspector recorded the dimensions of the excavations as:

Y=2080mm; 1000mm in length, 40mm wide and 12mm deep.

Prior to welding, QC Inspector John Hays was observed monitoring and measuring the pre-heat temperatures and parameters as they pertain to ABF-WPS-D1.5-1004-Repair-Revision 0. This QA Inspector made random observations of SMAW in the 4G overhead position and noted no issues with the work at this location and at the time of this repair, no RWR was required for this first time weld repair. This QA Inspector made subsequent observations throughout the shift to monitor quality and it was noted that the E7018-H4R electrodes were stored properly in a sealed container after being opened and they were drawing amperage of 136. The welder was observed continuing the in process repair welding and this QA Inspector noted that no issues were present at this location. QC Inspector John Hays was also present to monitor the welding and the parameters in the later stages of the shift. This QA Inspector noted that the work at this location was completed on this date and appeared to be in general conformance with the contract specifications.

12E-E2.1 (Interior)

This QA Inspector randomly observed the excavation operations of Ultrasonic rejectable indications on the Complete Joint Penetration (CJP) joint on the longitudinal deck seam at 12E-E2.1 on the interior of the OBG. This QA Inspector observed ABF/JV qualified welder Wai Kit Lai #2953 performing the Carbon Arc Gouging (CAG) method to remove metal from the material. The welder was observed cleaning up the excavations utilizing a small disc grinder and a de-burring drill. Upon completion of the excavation, Quality Control (QC) Inspector Chris Concha performed a Magnetic Particle Inspection (MT) of the site to determine soundness of the metal and observed no indications, QC then measured the dimensions of the excavations for length, width and depth. This QA Inspector recorded the dimensions of the excavations as:

Y=8545mm; 120mm in length, 20mm wide and 7mm deep, y=6980mm; 85mm in length, 45mm wide and 13mm deep.

Prior to welding, QC Inspector Chris Concha was observed monitoring and measuring the pre-heat temperatures and parameters as they pertain to ABF-WPS-D1.5-1004-Repair-Revision 0. This QA Inspector made random observations of SMAW in the 4G overhead position and noted no issues with the work at this location and at the time of this repair, no RWR was required for this first time weld repair. This QA Inspector made subsequent observations throughout the shift to monitor quality and it was noted that the E7018-H4R electrodes were stored

WELDING INSPECTION REPORT

(Continued Page 3 of 5)

properly in a sealed container after being opened and they were drawing amperage of 135. The welder was observed continuing the in process repair welding and this QA Inspector noted that no issues were present at this location. QC Inspector Chris Concha was also present to monitor the welding and the parameters in the later stages of the shift. This QA Inspector noted that the work at this location was completed on this date and appeared to be in general conformance with the contract specifications.

12E PP114.5-BW3 (Interior)

This QA Inspector randomly observed the excavation operations of Ultrasonic rejectable indications on the Complete Joint Penetration (CJP) joint on the beam web at 12E PP114.5-BW3 on the interior of the OBG. This QA Inspector observed ABF/JV qualified welder Alex Blanco #9650 performing the Carbon Arc Gouging (CAG) method to remove metal from the material. The welder was observed cleaning up the excavations utilizing a small disc grinder and a de-burring drill. Upon completion of the excavation, Quality Control (QC) Inspector Chris Concha performed a Magnetic Particle Inspection (MT) of the site to determine soundness of the metal and observed no indications, QC then measured the dimensions of the excavations for length, width and depth. This QA Inspector recorded the dimensions of the excavations as:

Y=75mm; 40mm in length, 15mm wide and 7mm deep.

Prior to welding, QC Inspector Chris Concha was observed monitoring and measuring the pre-heat temperatures and parameters as they pertain to ABF-WPS-D1.5-1000-Repair-Revision 2. This QA Inspector made random observations of SMAW in the 3G vertical position and noted no issues with the work at this location and at the time of this repair, no RWR was required for this first time weld repair. This QA Inspector made subsequent observations throughout the shift to monitor quality and it was noted that the E7018-H4R electrodes were stored properly in a sealed container after being opened and they were drawing amperage of 136. The welder was observed continuing the in process repair welding and this QA Inspector noted that no issues were present at this location. QC Inspector Chris Concha was also present to monitor the welding and the parameters in the later stages of the shift. This QA Inspector noted that the work at this location was completed on this date and appeared to be in general conformance with the contract specifications.

12E PP116-BW2 (Interior)

This QA Inspector randomly observed the excavation operations of Ultrasonic rejectable indications on the Complete Joint Penetration (CJP) joint on the longitudinal deck seam at 12E PP116-BW2 on the interior of the OBG. This QA Inspector observed ABF/JV qualified welder Xiao Hua Luo #1291 performing the Carbon Arc Gouging (CAG) method to remove metal from the material. The welder was observed cleaning up the excavations utilizing a small disc grinder and a de-burring drill. Upon completion of the excavation, Quality Control (QC) Inspector Chris Concha performed a Magnetic Particle Inspection (MT) of the site to determine soundness of the metal and observed no indications, QC then measured the dimensions of the excavations for length, width and depth. This QA Inspector recorded the dimensions of the excavations as:

Y=60mm; 700mm in length, 25mm wide and 9mm deep, y=230mm; 80mm in length, 20mm wide and 7mm deep.

WELDING INSPECTION REPORT

(Continued Page 4 of 5)

Prior to welding, QC Inspector Chris Concha was observed monitoring and measuring the pre-heat temperatures and parameters as they pertain to ABF-WPS-D1.5-1000-Repair-Revision 2. This QA Inspector made random observations of SMAW in the 3G vertical position and noted no issues with the work at this location and at the time of this repair, no RWR was required for this first time weld repair. This QA Inspector made subsequent observations throughout the shift to monitor quality and it was noted that the E7018-H4R electrodes were stored properly in a sealed container after being opened and they were drawing amperage of 135. The welder was observed continuing the in process repair welding and this QA Inspector noted that no issues were present at this location. QC Inspector Chris Concha was also present to monitor the welding and the parameters in the later stages of the shift. This QA Inspector noted that the work at this location was completed on this date and appeared to be in general conformance with the contract specifications.

13E PP124.5-E5-DAH (Interior)

This QA Inspector randomly observed the excavation operations of Ultrasonic rejectable indications on the Complete Joint Penetration (CJP) joint on the DAH at 13E PP124.5-E5-DAH on the interior of the OBG. This QA Inspector observed ABF/JV qualified welder Eric Sparks #3040 performing the Carbon Arc Gouging (CAG) method to remove metal from the material. The welder was observed cleaning up the excavations utilizing a small disc grinder and a de-burring drill. Upon completion of the excavation, Quality Control (QC) Inspector Chris Concha performed a Magnetic Particle Inspection (MT) of the site to determine soundness of the metal and observed no indications, QC then measured the dimensions of the excavations for length, width and depth. This QA Inspector recorded the dimensions of the excavations with the accompanying RWR's as:

Y=1435mm; 70mm in length, 20mm wide and 7mm deep – RWR-201209131, y=830mm; 60mm in length, 20mm wide and 5mm deep, - RWR – 201209127, y=395mm; 60mm in length, 20mm wide and 5mm deep, - RWR – 201209126, y=225mm; 60mm in length, 20mm wide and 6mm deep, - RWR – 201209125, y=4170mm; 70mm in length, 20mm wide and 8mm deep, - R1 no RWR required, y=3280mm; 70mm in length, 20mm wide and 5mm deep, - RWR – 201209133, y=3875mm; 90mm in length, 20mm wide and 8mm deep, - RWR – 201209134.

Prior to welding, QC Inspector Chris Concha was observed monitoring and measuring the pre-heat temperatures and parameters as they pertain to ABF-WPS-D1.5-1004-Repair-Revision 0. This QA Inspector made random observations of SMAW in the 4G overhead position and noted no issues with the work at this location. This QA Inspector made subsequent observations throughout the shift to monitor quality and it was noted that the E7018-H4R electrodes were stored properly in a sealed container after being opened and they were drawing amperage of 138. The welder was observed continuing the in process repair welding and this QA Inspector noted that no issues were present at this location. QC Inspector Chris Concha was also present to monitor the welding and the parameters in the later stages of the shift. This QA Inspector noted that the work at this location was completed on this date and appeared to be in general conformance with the contract specifications.

Summary of Conversations:

Conversations relevant to work performed.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas 916-764-6027 , who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 5 of 5)

Inspected By:	Frey,Doug	Quality Assurance Inspector
----------------------	-----------	-----------------------------

Reviewed By:	Reyes,Danny	QA Reviewer
---------------------	-------------	-------------
