

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028569**Date Inspected:** 11-Oct-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	William Sherwood and Barry Drake			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	SAS OBG		

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 12E-E2.1-@31000mm corner drop-in top deck plate inside, QA randomly observed ABF/JV qualified welder Wai Kit Lai continuing to perform CJP groove welding first time repair on a non-Seismic Performance Critical Member (SPCM) due to Ultrasonic Testing (UT) detected defect on welded splice butt joint. The welder was noted using propylene gas torch to preheat the repair area and its vicinity to >150°F and as soon as the required temperature was attained the welder started performing the welding repair. Welder Wai Kit Lai was observed manually welding in 4G (overhead) position utilizing Shielded Metal Arc Welding (SMAW) with 3.2mm diameter E7018H4R electrode implementing Caltrans approved welding procedure ABF-WPS-D15-1000 Repair Rev. 2. During welding, ABF QC William Sherwood was noted monitoring the welder's welding parameter with measured working current of 126 amperes on the 3.2mm diameter E7018H4R electrodes. During the shift, repair welding at the location listed below were noted;

Y-location	Length	Width	Depth	Remarks
------------	--------	-------	-------	---------

1. 20650mm 65mm 25mm 6mm R2 – completed.
2. 920mm 120mm 21mm 9mm R2 – completed.

WELDING INSPECTION REPORT


(Continued Page 2 of 2)

At Tower elevation 120 meter, this QA randomly observed ABF/JV qualified welder Richard Garcia perform 2G (horizontal) position Partial Joint Penetration (PJP) welding 6mm bent plate butt joint per Request for Information ABF-RFI-002642R01 dated December 6, 2011. The RFI pertains to the modification of the Tower Lift 4 Façade Seal Elevator interference. The welder was noted implementing the Option #3 and detail #3 of the RFI's attachment.

During welding, the welder was observed manually welding in 2G (horizontal) position utilizing self-shielded Flux Cored Arc Welding (FCAW-S) with 0.035" diameter E71T-11 wire electrode implementing Caltrans approved welding procedure ABF-WPS-D11-2044. ABF QC Barry Drake was noted on site monitoring the welder and his welding parameters with measured working current of 80 amperes and 16 volts. At the end of the shift, one bent plate modification was done at north and west shaft of the Tower at elevation 120 meter. The remaining modification of the same bent plates at higher elevation will continue tomorrow.

FW Spencer:

As for FW Spencer, there was no welding activity performed by the welder today. FW Spencer personnel were noted continuing laying pipes at the west bound of the bridge along the W2 grid line.



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Reyes, Danny

QA Reviewer