

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028606**Date Inspected:** 15-Oct-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

Quality Assurance Inspector (QA) William Clifford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Ultrasonic Testing of ESW

ESW T, Face B:

This QA performed Ultrasonic Testing (UT) of Tower Electroslag Complete Joint Penetration (CJP) shear plate welds designated as "ESW T" on face B.

This weld was tested in accordance with supplemental procedure SE-UT-D1.5-CT-108-ESW-R5.

Due to safety concerns and access to testing area, testing was performed in tandem using Quality Control Technician Andrew Keech's scope. This QA observed Mr. Keech calibrate his scope and perform testing on this date.

The following indications were observed. Due to joint configuration and weld cap shape, indications observed as having a transverse orientation could not be evaluated for length or "X" location.

Y locations are recorded as:

Indication #1: Y= 2110mm

Sizing – A=59db, B= 42db, C= 7db, D= 10db

X= -3mm, L= 70mm

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Sound Path= 120mm, Depth= 45mm

Indication #2: Y= 2290mm

Sizing – A=71db, B= 42db, C= 15db, D= 14db

Sound Path= 216mm, Depth= 77mm

Indication #3: Y= 2310mm

Sizing – A=70db, B= 42db, C= 9db, D= 19db

Sound Path= 139mm, Depth= 50mm

Indication #4: Y= 2700mm

Sizing – A=58db, B= 42db, C= 7db, D= 9db

X= -5mm, L= 65mm

Sound Path= 111mm, Depth= 43mm

Indication #5: Y= 3120mm

Sizing – A=56db, B= 42db, C= 5db, D= 9db

X= -8mm, L= 130mm

Sound Path= 93mm, Depth= 47mm

Indication #6: Y= 3125mm

Sizing – A=66db, B= 42db, C= 7db, D= 17db

Sound Path= 111mm, Depth= 40mm

Indication #7: Y= 3200mm

Sizing – A=70db, B= 42db, C= 9db, D= 19db

Sound Path= 137mm, Depth= 49mm

Indication #8: Y= 3340mm

Sizing – A=59db, B= 42db, C= 8db, D= 9db

X= -7mm, L= 70mm

Sound Path= 123mm, Depth= 45mm

Indication #9: Y= 3490mm

Sizing – A=69db, B= 42db, C= 7db, D= 20db

Sound Path= 111mm, Depth= 40mm

Indication #10: Y= 3585mm

Sizing – A=69db, B= 42db, C= 7db, D= 20db

Sound Path= 109mm, Depth= 39mm

Indication #11: Y= 3630mm

Sizing – A=55db, B= 42db, C= 4db, D= 9db

X= -7mm, L= 75mm

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Sound Path= 75mm, Depth= 53mm

Indication #12: Y= 3690mm

Sizing – A=72db, B= 42db, C= 6db, D= 24db

Sound Path= 102mm, Depth= 37mm

Indication #13: Y= 3740mm

Sizing – A=68db, B= 42db, C= 9db, D= 17db

Sound Path= 145mm, Depth= 52mm

Indication #14: Y= 3960mm

Sizing – A=66db, B= 42db, C= 9db, D= 15db

Sound Path= 140mm, Depth= 50mm

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Conversation was relevant to testing performed during this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Clifford, William	Quality Assurance Inspector
Reviewed By:	Reyes, Danny	QA Reviewer
