

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029653**Date Inspected:** 04-Jun-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** USA Hoist**Location:** Crest Hill, IL

CWI Name:	Robert Zimny		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No
Rod Oven in Use:	Yes	No
Weld Procedures Followed:	Yes	No
Verified Joint Fit-up:	Yes	No
Approved WPS:	Yes	No
Delayed / Cancelled:	Yes	No

Component: SAS Tower Elevator

Bridge No: 34-0006**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at USA Hoist, Crest Hill, IL as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At USA Hoist assembly shop, this QA randomly observed USA Hoist certified welder Matt Wasiqi perform 2F (horizontal) position gas shielded Flux Cored Arc Welding (FCAW-G) welding 1/4" fillet repair between 1 3/4" diameter x 7/8" thick rack pad to 6" x 6" x 3/8" thick tube steel tower mast. This fillet weld repair is being made after this QA had found that they were undersized. Since there was no QC at the shop, this issue was brought to the attention of USA Hoist Project Engineer Robert Overbeek and agreed to the findings of this QA. Mr. Overbeek then instructed the welder to fix the undersized 1/4" all around fillet weld.

The welder was noted using gas shielded FCAW-G with 1.1mm E71T-1C/M-H8 Familiarc DW-50 wire electrode implementing USA Hoist Welding Procedure Specification FCAW 3210. The shielding gas being used was noted a combination of 75% Argon and 25% CO2 with flow rate of 35 CFH. During the shift, the working welding parameters were measured 27 volts and 200 amperes which deemed in compliance to the project requirements. At the end of the shift, fillet welding repair on the undersize 1/4" fillet all around the rack pad was still continuing on various tower steel masts and should remain tomorrow.

Today at the USA Hoist shop, this QA also met Caltrans ASMR Yiannis Kourakis and Tim Truong who visited the shop and assessed the progress of the job. They also had a meeting with USA Hoist Project Manager Tim Moran which this QA had briefly joined.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

At USA Hoist fabrication shop, 1/4" all around fillet weld between the tower mast and rack pad was noted undersize during inspection.



Summary of Conversations:

During the meeting with USA Hoist Project Manager Tim Moran and Caltrans ASMRs Yiannis Kourakis and Tim Truong which this QA had briefly joined, it was mentioned that later on maybe in few days' time, this QA will be doing painting inspection at Shopworks Coating for the painting of elevator cab.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Lizardo, Joselito
----------------------	-------------------

Quality Assurance Inspector

Reviewed By:	Foerder, Mike
---------------------	---------------

QA Reviewer
