

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029654**Date Inspected:** 05-Jun-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** USA Hoist**Location:** Crest Hill, IL

CWI Name:	Robert Zimny		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No
Rod Oven in Use:	Yes	No
Weld Procedures Followed:	Yes	No
Verified Joint Fit-up:	Yes	No
Approved WPS:	Yes	No
Delayed / Cancelled:	Yes	No

Bridge No: 34-0006**Component:** SAS Tower Elevator**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at USA Hoist, Crest Hill, IL as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At USA Hoist assembly shop, this QA randomly observed USA certified welder Manolo Luna who took over from Matt Wasiqi perform 2F (horizontal) position gas shielded Flux Cored Arc Welding (FCAW-G) welding ¼" fillet repair between 1 ¾" diameter x 7/8" thick rack pad to 6" x 6" x 3/8" thick tube steel tower mast. The welder was noted using gas shielded FCAW-G with 1.1mm E71T-1C/M-H8 Familiarc DW-50 wire electrode implementing USA Hoist Welding Procedure Specification FCAW 3210. The shielding gas being used was noted a combination of 75% Argon and 25% CO2 with flow rate of 40 CFH. During the shift, the working welding parameters was measured 27 volts and 200 amperes which deemed in compliance to the project requirements. At the end of the shift, fillet welding repair on the undersize ¼" fillet all around the rack pad was still continuing on various tower steel masts and should remain tomorrow.

At the same shop, this QA randomly observed USA Hoist welder Matt Wasiqi perform 1F fillet welding between the 4 ½" x 3' x 3/8" thick stiffener plate and 5" x 3 ½" x 1/2" thick bent plate rear tie in bracket. The ¼" fillet weld is being welded per USA shop drawing 914204-11. The welder was noted using gas shielded FCAW-G with 1.1mm E71T-1C/M-H8 Familiarc DW-50 wire electrode implementing USA Hoist Welding Procedure Specification FCAW 3210. The shielding gas being used was noted a combination of 75% Argon and 25% CO2 with flow rate of 35 CFH. During the shift, the working welding parameters were measured 29 volts and 230 amperes which deemed in compliance to the project requirements. At the end of the shift, ¼" fillet welding on all sides of the

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

stiffener plate to the rear tie in bracket was still continuing and should remain tomorrow.

At USA Hoist fabrication shop, welder Matt Wasqi was observed perform 1F FCAW-G fillet welding on all sides of 4 1/2" x 3" x 3/8" thick stiffener plate to 5" x 3 1/2" x 1/2" thick base plate/rear tie in bracket.



At USA Hoist fabrication shop, welder Manolo Luna was observed perform 2F FCAW-G fillet welding on the 1 3/4" diameter x 7/8" thick rack pad to the 16" x 6" x 3/8" tube steel tower mast.



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Foerder, Mike

QA Reviewer