

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029721**Date Inspected:** 17-Jun-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** USA Hoist**Location:** Crest Hill, IL

CWI Name:	Robert Zimny		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** SAS Tower Elevator**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at USA Hoist, Crest Hill, IL as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

Today at USA Hoist assembly shop, this QA randomly observed USA Hoist qualified welder Jose Dominguez continuing to perform fit up and tack welding the 13 1/2" long x 5 1/2" wide x 3/8" thick triangular shape stiffener plate to 14" x 6" x 1/2" thick 90° bent plate front tie-in bracket per USA Hoist shop drawing #914204-14. The welder was noted tack welding the stiffener plate using gas shielded FCAW-G with 1.1mm E71T-1C Familiarc DW-50 wire electrode implementing USA Hoist Welding Procedure Specification FCAW 3210. The shielding gas being used was noted a combination of 75% Argon and 25% CO2 with flow rate of 35 CFH. Without completing the fit up on front tie-in brackets, the welder started perform fit up and tack welding on the tower bracket per USA Hoist shop drawing #914204-18. The tower bent plate bracket was measured 16 1/2" long x 11" wide x 1/2" thick with 13" long x 7 1/2" wide x 1/2" thick stiffener plate being tack welded at the middle of the tower bracket. The welder just tack welded two pieces of the tower bracket then tried bolting together the three different brackets (tower tie-in bracket, front tie-in bracket and rear tie-in bracket). When the foreman was asked about the brackets assembly, he told this QA that it is satisfactory. The plates were noted sitting properly and there was no interference with the different brackets.

At the same assembly shop, another USA Hoist qualified welder Matt Wasiqi was observed continuing to perform fillet welding the same front tie-in brackets for the tower elevator as the other welder was performing fit up and tack welding. The welder was noted using the same process and implementing the same welding procedure

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

specification. The welder was noted using gas shielded FCAW-G with 1.1mm E71T-1C Familiarc DW-50 wire electrode implementing USA Hoist Welding Procedure Specification FCAW 3210. The shielding gas being used was noted a combination of 75% Argon and 25% CO2 with flow rate of 38 CFH. During the shift, the working welding parameters were measured 29 volts and 230 amperes which deemed in compliance to the project requirements. This QA randomly checked the workmanship and measured the required ¼” fillet on all sides of the stiffener which was found in compliance to the requirement. With the number of brackets to be welded (146 pieces), fillet welding should continue until the end of the week.

Another USA Hoist qualified welder Andres Luna was observed perform fillet welding the same front tie-in brackets for the tower elevator as mentioned above. The welder was noted using the same process and implementing the same welding procedure specification. The welder was noted using gas shielded FCAW-G with 1.1mm E71T-1C Familiarc DW-50 wire electrode implementing USA Hoist Welding Procedure Specification FCAW 3210. The shielding gas being used was noted a combination of 75% Argon and 25% CO2 with flow rate of 40 CFH. During the shift, the working welding parameters were measured 26 volts and 200 amperes which deemed in compliance to the project requirements. This QA randomly checked the workmanship and measured the required ¼” fillet on all sides of the stiffener which it was found in compliance to the requirement. With the two welders welding side by side on the front tie-in brackets, approximately 85 pieces were completed as of to date.



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Foerder, Mike

QA Reviewer