

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-030034**Date Inspected:** 16-Sep-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Salvador Merino**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Upper Saddle**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Pier 7 Warehouse Oakland, CA this QA randomly observed ABF welders Richard Garcia and Rick Choinard perform Shielded Metal Arc Welding (SMAW) fillet welding between the 6 1/2" x 5" long x 2" wide x 3/4" thick splice lugs to 3/4" thick upper saddle S10B. The welders were using 3/32" diameter E7018H4R electrode during tack welding and switched to 1/8" diameter E7018H4R during the fillet welding implementing Caltrans approved ABF-WPS-D15-F1200A. The fillet welding of the splice lugs to the upper saddle is being done per Contract Change Order CCO #327. Prior tack and fillet welding, the welders were noted grinding off the paint then tack welded all eight (8) splice lugs. After tacking the splice lugs, the welders preheated the plates using propylene gas torch then performed the fillet welding. ABF personnel have tack welded two (2) 6 1/2" long x 2" wide x 3/4" thick and two (2) 5" long x 2" wide x 3/4" thick splice lugs on each end of the upper saddle. During the shift, ABF QC Salvador Merino was noted on site monitoring the workmanship and parameters of the welders. All eight (8) splice lugs were completely fillet (1/4") welded during the shift and ABF QC Salvador Merino also performed the visual/dimensional inspection on welded splice lugs. This QA also performed visual/dimensional verification on completely welded fillet on splice lugs and deemed in compliance to the project requirements.

After the welding completion of the eight splice lugs, the welders laid out the location of the grout clamping assembly four (4) outboard lugs also to be welded to the outboard side of the upper saddle. The welder has ground off the paint then tack welded the outboard lugs. The welder was able to tack weld all four (4) lugs before the shift

---


## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

was over.

This QA performed Magnetic Particle Testing (MT) on the removal of the linear indication that was previously noted by the fabricator. ABF personnel ground removed the indications using a flapper disc grinder. Prior QA MT, ABF QC Salvador Merino performed the MT on the linear indication removal with no relevant indications noted during the test. This QA performed the MT verification and noted same result.



### Summary of Conversations:

No significant conversation occurred today.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Lizardo, Joselito
----------------------	-------------------

Quality Assurance Inspector
-----------------------------

---

<b>Reviewed By:</b>	Riley, Ken
---------------------	------------

QA Reviewer
-------------